

| ID | Task Name | Duration | Start | Finish | 2015 | 2016 | 2017 | 2018 | 2019 | 2020 | 2021 |
|----|---|----------|------------|------------|-------|------|------|------|------|------|------|
| 1 | RETAIN OPM | 58 days | 3/18/2015 | 6/8/2015 | | | | | | | |
| 2 | Submit OPM Proposals | 0 days | 3/18/2015 | 3/18/2015 | 3/18 | | | | | | |
| 3 | OPM Interview | 2 days | 4/8/2015 | 4/9/2015 | | | | | | | |
| 4 | Negotiate OPM Contract | 7 days | 4/9/2015 | 4/17/2015 | | | | | | | |
| 5 | Submit Documents to MSBA OPM Panel | 0 days | 4/29/2015 | 4/29/2015 | | | | | | | |
| 6 | MSBA OPM Panel Meeting | 0 days | 6/8/2015 | 6/8/2015 | 6/8 | | | | | | |
| 7 | RETAIN DESIGNER | 86 days | 5/27/2015 | 9/23/2015 | | | | | | | |
| 8 | Draft Designer RFS and Submit to MSBA | 11 days | 5/27/2015 | 6/10/2015 | | | | | | | |
| 9 | MSBA Approve Draft RFS | 9 days | 6/10/2015 | 6/22/2015 | | | | | | | |
| 10 | Submit to Central Register | 0 days | 6/23/2015 | 6/23/2015 | 6/23 | | | | | | |
| 11 | Notice in Central Register | 0 days | 7/1/2015 | 7/1/2015 | 7/1 | | | | | | |
| 12 | Briefing Session | 0 days | 7/14/2015 | 7/14/2015 | 7/14 | | | | | | |
| 13 | Submit Designer Proposals | 0 days | 7/21/2015 | 7/21/2015 | 7/21 | | | | | | |
| 14 | MSBA DSP Proposal Review Meeting | 0 days | 9/1/2015 | 9/1/2015 | 9/1 | | | | | | |
| 15 | MSBA DSP Interview Meeting (if required) | 0 days | 9/15/2015 | 9/15/2015 | 9/15 | | | | | | |
| 16 | Negotiate Designer Contract | 5 days | 9/17/2015 | 9/23/2015 | | | | | | | |
| 17 | FEASIBILITY STUDY (FS) | 178 days | 9/15/2015 | 5/25/2016 | | | | | | | |
| 18 | Develop Preliminary Design Program (PDP) | 65 days | 9/15/2015 | 12/15/2015 | | | | | | | |
| 19 | Community Presentations | 37 days | 10/26/2015 | 12/16/2015 | | | | | | | |
| 20 | Community Forum 1: Visioning | 0 days | 10/26/2015 | 10/26/2015 | 10/26 | | | | | | |
| 21 | Community Forum 2: Existing Conditions | 3 days | 11/16/2015 | 11/18/2015 | | | | | | | |
| 22 | Community Forum 3: Options | 3 days | 12/14/2015 | 12/16/2015 | | | | | | | |
| 23 | Submit PDP to MSBA Staff | 0 days | 12/18/2015 | 12/18/2015 | 12/18 | | | | | | |
| 24 | Develop Preferred Schematic Report (PSR) | 84 days | 12/18/2015 | 4/15/2016 | | | | | | | |
| 25 | Community Presentations | 54 days | 1/21/2016 | 4/6/2016 | | | | | | | |
| 26 | Community Forum 1 | 0 days | 1/21/2016 | 1/21/2016 | 1/21 | | | | | | |
| 27 | Community Forum 2 | 0 days | 3/3/2016 | 3/3/2016 | 3/3 | | | | | | |
| 28 | Community Forum 3 | 0 days | 4/6/2016 | 4/6/2016 | 4/6 | | | | | | |
| 29 | Submit PSR to MSBA FAS | 0 days | 4/7/2016 | 4/7/2016 | 4/7 | | | | | | |
| 30 | MSBA Comments | 16 days | 4/7/2016 | 4/28/2016 | | | | | | | |
| 31 | Respond to MSBA Comments | 11 days | 4/28/2016 | 5/12/2016 | | | | | | | |
| 32 | MSBA Board Meeting | 0 days | 5/25/2016 | 5/25/2016 | | | | | | | |
| 33 | SCHEMATIC DESIGN (SD) | 90 days | 5/25/2016 | 9/28/2016 | | | | | | | |
| 34 | Develop Schematic Design | 47 days | 5/25/2016 | 7/28/2016 | | | | | | | |
| 35 | Submit Final Budget to MSBA | 1 day | 7/28/2016 | 7/28/2016 | | | | | | | |
| 36 | Submit Schematic Design to MSBA | 0 days | 8/11/2016 | 8/11/2016 | | | | | | | |
| 37 | MSBA Comments | 15 days | 8/11/2016 | 8/31/2016 | | | | | | | |
| 38 | Respond to MSBA Comments | 11 days | 9/1/2016 | 9/15/2016 | | | | | | | |
| 39 | MSBA Board Meeting | 0 days | 9/28/2016 | 9/28/2016 | | | | | | | |
| 40 | LOCAL VOTES | 39 days | 10/17/2016 | 12/8/2016 | | | | | | | |
| 41 | Local Voting | 22 days | 10/17/2016 | 11/15/2016 | | | | | | | |
| 42 | Debt Exclusion Votes | 17 days | 11/16/2016 | 12/8/2016 | | | | | | | |
| 43 | DESIGN AND CONSTRUCTION (TBD) | 929 days | 12/8/2016 | 6/30/2020 | | | | | | | |
| 44 | Design Documentation | 211 days | 12/8/2016 | 9/28/2017 | | | | | | | |
| 45 | Bidding and Award | 44 days | 9/29/2017 | 11/29/2017 | | | | | | | |
| 46 | Construction | 675 days | 11/29/2017 | 6/30/2020 | | | | | | | |
| 47 | Option 1A | 524 days | 11/29/2017 | 12/2/2019 | | | | | | | |
| 48 | Building | 413 days | 11/29/2017 | 6/28/2019 | | | | | | | |
| 49 | Demo / Site Work | 112 days | 6/28/2019 | 12/2/2019 | | | | | | | |
| 50 | Option 2A | 588 days | 11/29/2017 | 2/28/2020 | | | | | | | |
| 51 | Phased Renovation and Additions | 588 days | 11/29/2017 | 2/28/2020 | | | | | | | |
| 52 | Option 4A | 524 days | 11/29/2017 | 12/2/2019 | | | | | | | |
| 53 | Building | 413 days | 11/29/2017 | 6/28/2019 | | | | | | | |
| 54 | Demo / Site Work | 112 days | 6/28/2019 | 12/2/2019 | | | | | | | |
| 55 | Option 4B | 675 days | 11/29/2017 | 6/30/2020 | | | | | | | |
| 56 | Phased Renovation and Additions | 675 days | 11/29/2017 | 6/30/2020 | | | | | | | |