

## **PROJECT MINUTES**

Project No.: Project: New Peebles Elementary School 15041 Prepared by: Joel Seeley Meeting Date: 11/30/2017 Re: School Building Committee Meeting Meeting No: 51 Location: Veterans Memorial Community Center Time: 6:30pm

Distribution: School Building Committee Members, Attendees (MF)

### Attendees:

PRESENT	NAME	AFFILIATION	VOTING MEMBER
✓	James L. Potter	Chairman, School Building Committee	Voting Member
✓	Peter J. Meier	Board of Selectmen	Voting Member
✓	Christopher Hyldburg	School Committee	Voting Member
✓	Natasha Scarpato	Member at Large	Voting Member
✓	Donna Buckley	Member at Large	Voting Member
✓	Richard A. Lavoie	Finance Committee	Voting Member
✓	William Meier	Building Trade Expert	Voting Member
✓	Erika Fitzpatrick	School Committee	Voting Member
✓	Frederick H. Howe	Member at Large, Vice-Chairman School Building Committee	Voting Member
✓	Steven M. Lamarche	Superintendent of Schools, BPS	Voting Member
✓	Jordan Geist	Director of Business Services, BPS	Non-Voting Member
	Thomas M. Guerino	Town Administrator	Non-Voting Member
✓	Paul O'Keefe	Local Official Responsible for Building Maintenance	Non-Voting Member
✓	Elizabeth A. Carpenito	Principal, BES	Non-Voting Member
	Kathy Anderson	Elementary/Special Education Secretary	Non-Voting Member
✓	Janey Norton	Principal, PES	
✓	Kent Kovacs	FAI, Architect	
✓	Bill Beatrice	FAI, Architect	
✓	Joel Seeley	SMMA, OPM	

Project: New Peebles Elementary School

Meeting Date: 11/30/2017

Meeting No.: 51
Page No.: 2

Item #	Action	Discussion
51.1	Record	Call to Order, 6:30 PM.
51.2	Record	A motion was made by F. Howe and seconded by P. Meier to approve the 11/1/2017 School Building Committee meeting minutes. No discussion, motion passed unanimous, one abstention.
51.3	Record	J. Seeley distributed and reviewed the Draft Meetings Schedule for the Construction Phase, dated 10/23/2017, attached.
51.4	Record	J. Seeley reviewed OPM Amendment No. 6, dated 11/30/2017 for the Owner's Testing and Inspection Services on a time and expense basis in the amount of \$66,000, attached, to be funded out of ProPay Code 0602-000 which has a budget of \$100,000.
		Committee Discussion:
		<ol> <li>P. O'Keefe asked once the test amounts were equalized, how close was PSI and Briggs to the UTS estimated price?</li> </ol>
		J. Seeley indicated the estimated prices for PSI and Briggs were \$69,475 and \$72,460 respectively.
		2. S. Lamarche asked why authorize \$60,000 plus the 10% SMMA administrative fee, and not \$68,995 plus the 10% SMMA administrative fee which would reflect the UTS equalized price? J. Seeley indicated the amount of tests and inspections is dependent upon the schedule and work sequencing of the contractor and since the services are on
		an as-requested time and expense basis, the \$60,000 is a conservative starting point.
		3. J. Potter indicated that although the authorization is for \$60,000, the final costs could be higher since the services are on an as-requested time and expense basis.
		<ol> <li>R. Lavoie asked if these tests will be a record of the installation quality for the tested elements?</li> <li>J. Seeley indicated yes, they will provide a record of the installation quality.</li> </ol>
		A motion was made by R. Lavoie and seconded by F. Howe to approve OPM Amendment No. 6, dated 11/30/2017 and recommend signature by T. Guerino. No discussion, motion passed unanimous.
51.5	J. Seeley	Cape Light Compact to update their incentive offer based on the 100% Construction Documents, J. Seeley will follow-up.
51.6	Record	B. Beatrice indicated the contract documents include a requirement for the contractor to salvage and deliver the two existing bookcases in the library and the moveable office partitions to a location within the Town.

Project: New Peebles Elementary School

Meeting Date: 11/30/2017

Meeting No.: 51
Page No.: 3

Item #	Action	Discussion
51.7	J. Seeley	J. Seeley distributed and reviewed the General Contractor Bid Results, attached.  A motion was made by R. Lavoie and seconded by F. Howe to award the General Construction contract to Brait Builders Corporation and recommend signature by T. Guerino. No discussion, motion passed unanimous.  J. Seeley to coordinate with Brait and T. Guerino for contract execution.
51.8	J. Seeley	J. Seeley reviewed the Project Funding Agreement (PFA) Amendment process with the MSBA, which will modify the current PFA to reflect the actual bid amount. The contractor's schedule of values will be used as the basis for the amendment. J. Seeley to coordinate with Brait on expediting the schedule of values.
51.9	J. Seeley	A preconstruction meeting with Brait has been scheduled for 12/7/2017 at 8:00am at the District Offices. The weekly construction meetings will be scheduled thereafter at the site.  Committee Discussion:  1. P. O'Keefe asked if Committee members can attend the weekly construction meetings?  J. Seeley indicated yes, and that he will send to the Committee the day and time once established.
51.10	Groundbreaking Working Group	C. Hyldburg, J. Norton, F. Howe, P. Meier, J. Potter have volunteered for the Groundbreaking Working Group and will plan and organize the groundbreaking ceremony.
51.11	K. Kovacs	<ul> <li>K. Kovacs distributed and reviewed the Phase 1 Site Circulation Flyer for distribution to parents. The modified traffic pattern will be operational after the December holiday break.</li> <li>Committee Discussion:</li> <li>1. P. O'Keefe asked if the construction fence can be added to the legend?  K. Kovacs to add and issue to J. Norton for distribution.</li> </ul>
51.12	K. Kovacs J. Seeley	<ol> <li>Old or New Business:</li> <li>S. Lamarche indicated he attended a MSBA sponsored event at W. Bridgewater Middle/High School and had two takeaways: 1) Fit-out an existing classroom with proposed new furniture and equipment and use prior to making final selections and 2) Obtain a punchlist from a recent project Brait completed to get a sense of their construction completeness and correctness.</li> <li>K. Kovacs to coordinate the furniture fit-out and the establishment of a Furniture Working Group and Educational Technology Working Group.</li> <li>J. Seeley to obtain a recent punchlist from Brait.</li> </ol>
51.13	Record	Next <b>SBC Meeting: December 14, 2017 at 6:30 pm</b> at the Bourne Veteran's Memorial Community Center.

Project: New Peebles Elementary School

Meeting Date: 11/30/2017

Meeting No.: 51 Page No.: 4

Item #	Action	Discussion
51.14	Record	A Motion was made by F. Howe and seconded by P. Meier to adjourn the meeting. No discussion, motion passed unanimous.

Attachments: Agenda, Draft Meetings Schedule for the Construction Phase, General Contractor Bid Results Phase 1 Site Circulation Flyer

The information herein reflects the understanding reached. Please contact the author if you have any questions or are not in agreement with these Project Minutes

1000 Massachusetts Avenue Cambridge, MA 02138 617.547.5400

www.smma.com



## PROJECT MEETING SIGN-IN SHEET

Project:

Peebles Elementary School Feasibility Study

Prepared by:

Joel Seeley

Re: Location: School Building Committee Meeting

Veterans Memorial Community Center

Project No.:

15041

Meeting Date:

11/30/2017

Meeting No:

51

Time:

6:30pm

Distribution:

Attendees, (MF)

SIGNATURE	ATTENDEES	EMAIL	AFFILIATION
out the	James L. Potter	onsetjp@juno.com	Chairman, School Building Committee
rexending.	Peter J. Meier	pmeier@townofbourne.com	Board of Selectmen
7 Why	Christopher Hyldburg	chrish@alpha-1.com	School Committee
nomen Dearpar	Natasha Scarpato	scarpato4@comcast.net	Member-At-Large
1) MA BUCKEL	Donna Buckley	d.j.buckley23@gmail.com	Member-At-Large
The NOW Consider	Richard A. Lavoie	Richl.Lavoie@gmail.com	Finance Committee
William Wein	William Meier	Dusty22752@aol.com	Building Trade Expert
Buker theystrick	Erika Fitzpatrick	efitzpatrick@bourneps.org	School Committee
SICK HAME	Frederick H. Howe	rickhowe9@gmail.com	Member-At-Large
	Steven M. Lamarche	slamarche@bourneps.org	Superintendent of Schools, BPS, MCPPO
Jacob Contraction of the Contrac	Jordan Geist	jgeist@bourneps.org	Director of Business Services, BPS
2 and	Thomas M. Guerino	tguerino@townofbourne.com	Town Administrator
Taul O Leif	Paul O'Keefe	mmachief@gmail.com	Local Official Resp. for Building Maintenance
Elizabeth Cliffetto	Elizabeth A. Carpenito	ecarpenito@bourneps.org	Principal, BES
U	Kathy Anderson	kanderson@bourneps.org	Elementary/Special Education Secretary
ANY NOW	Janey Norton	jnorton@bourneps.org	Principal, PES
	Kent Kovacs	kkovacs@flansburgh.com	Flansburgh Architects
	Betsy Farrell Garcia	bgarcia@flansburgh.com	Flansburgh Architects
mu me	Bill Beatrice	bbeatrice@flansburgh.com	Flansburgh Architects
	Michael Cimorelli	mcimorelli@flansburgh.com	Flansburgh Architects
Mr Ju	Joel Seeley	jseeley@smma.com	SMMA
	, ,		
	γ*		

p\2015\15041\04-meetings\u00e4\3 mtg\_notes\u00e4-school building committee\2017\51\_30november2017\schoolbuildingcommitteerneetingsign-in sheet\_30november2017\docx



## Agenda

Project: New Peebles Elementary School Project No.: 15041
Re: School Building Committee Meeting Meeting Date: 11/30/2017

Meeting Location: Veterans Memorial Community Center

Prepared by: Joel Seeley Meeting Time: 6:30 PM

Distribution: Committee Members (MF) Meeting No.: 51

- 1. Call to Order
- 2. Approval of Minutes
- 3. Approval of Invoices and Commitments
- 4. Review General Contractor Bid Results
- 5. Vote to Award
- 6. New or Old Business
- 7. Public Comments
- 8. Next Meeting: December 14, 2017
- 9. Adjourn

1000 Massachusetts Avenue Cambridge, MA 02138 617.547.5400

www.smma.com

# School Building Committee James F. Peebles Elementary School

# All meetings held at Veterans Memorial Community Center at 6:30 PM unless otherwise noted MEETINGS SCHEDULE AND AGENDAS

October 23, 2017

DATE	AGENDA
Construction Phase	
December 14, 2017	BUILDING COMMITTEE MEETING
	Contractor Introduction
January 18, 2018	BUILDING COMMITTEE MEETING
	Construction Progress
February 15, 2018	BUILDING COMMITTEE MEETING
	Construction Progress
March 15, 2018	BUILDING COMMITTEE MEETING
	Construction Progress
April 19, 2018	BUILDING COMMITTEE MEETING
	Construction Progress
May 17, 2018	BUILDING COMMITTEE MEETING
	Construction Progress
June 21, 2018	BUILDING COMMITTEE MEETING Construction Progress
	Construction Progress
July 19, 2018	BUILDING COMMITTEE MEETING Construction Progress
	Construction Progress
August 16, 2018	BUILDING COMMITTEE MEETING  Construction Progress
0	
September 20, 2018	BUILDING COMMITTEE MEETING  Construction Progress
October 18, 2018	BUILDING COMMITTEE MEETING
October 10, 2010	Construction Progress
November 15, 2018	BUILDING COMMITTEE MEETING
100011001 10, 2010	Construction Progress
December 20, 2018	BUILDING COMMITTEE MEETING
	Construction Progress
January 17, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
February 21, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
March 21, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
April 18, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
May 16, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
June 20, 2019	BUILDING COMMITTEE MEETING
	Construction Progress



# School Building Committee James F. Peebles Elementary School

# All meetings held at Veterans Memorial Community Center at 6:30 PM unless otherwise noted MEETINGS SCHEDULE AND AGENDAS

October 23, 2017

DATE	AGENDA
Construction Phase	
July 18, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
August 15, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
September 19, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
October 17, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
November 21, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
December 19, 2019	BUILDING COMMITTEE MEETING
	Construction Progress
	ADDITIONAL MEETINGS TO BE SCHEDULED



### PEEBLES ELEMENTARY SCHOOL

Bourne, Massachusetts

GENERAL BID RESULTS
Construction Budget:
Bid Date: November 21, 2017

\$30,910,366

PROJECT MANAGEMENT



Bidder	90% CD Estimate	Brait Builders Corporation	Colantonio, Inc.	G	G&R Construction
Base Bid	\$ 29,798,523	\$ 27,539,000	\$ 28,516,163	\$	28,437,000
Alternate No. 1 (Applied PVC Standing Seam Ribs)	\$ 73,644	\$ 74,500	\$ 99,570	\$	95,000
Alternate No. 2 (Parking Lot at Tennis Court)	\$ 51,106	\$ 68,000	\$ 100,862	\$	92,000
Alternate No. 3 (Stage Opening to Gymnasium)	\$ 47,000	\$ 53,000	\$ 61,319	\$	58,000
Alternate No. 4 (Trees and Plantings)	\$ 85,388	\$ 71,500	\$ 71,545	\$	72,000
Alternate No. 5 (Bench/Planters at Outdoor Classroom)	\$ 36,513	\$ 46,500	\$ 25,421	\$	32,000
Alternate No. 6 (Classroom Sound Reinforcement)	\$ 77,440	\$ 67,000	\$ 68,892	\$	66,000
Alternate No. 7 (Garden Planters)	\$ 23,000	\$ 28,500	\$ 34,455	\$	36,000
Alternate No. 8 (Granite Curbing at Straight Sections)	\$ 66,010	\$ 42,000	\$ 55,006	\$	41,000
Total	\$ 30,258,624	\$ 27,990,000	\$ 29,033,233	\$	28,929,000

Difference Between Budget and Base Bid		\$ (3,371,366)	\$ (2,394,203)	\$ (2,473,366)
Base Bid & Alt. 1 Sub Total	\$ 29,872,167	\$ 27,613,500	\$ 28,615,733	\$ 28,532,000
Base Bid & Alt. 1-2 Sub Total	\$ 29,923,273	\$ 27,681,500	\$ 28,716,595	\$ 28,624,000
Base Bid & Alt. 1-3 Sub Total	\$ 29,970,273	\$ 27,734,500	\$ 28,777,914	\$ 28,682,000
Base Bid & Alt. 1-4 Sub Total	\$ 30,055,661	\$ 27,806,000	\$ 28,849,459	\$ 28,754,000
Base Bid & Alt. 1-5 Sub Total	\$ 30,092,174	\$ 27,852,500	\$ 28,874,880	\$ 28,786,000
Base Bid & Alt. 1-6 Sub Total	\$ 30,169,614	\$ 27,919,500	\$ 28,943,772	\$ 397,000
Base Bid & Alt. 1-7 Sub Total	\$ 30,192,614	\$ 27,948,000	\$ 28,978,227	\$ 29,176,000
Base Bid & Alt. 1-8 Sub Total	\$ 30,258,624	\$ 27,990,000	\$ 29,033,233	\$ 28,929,000

Difference Between Budget and All							
Alternates (1-8)			(2.920.366)	Φ.	(1.877.133)	•	(4 004 066)
Arternates (1-0)	3	Ð	(2,920,300)	D D	(1,877,133)	Ð	(1,981,366)
			. , , ,		` ' ' '		` ' ' '

### PEEBLES ELEMENTARY SCHOOL

Bourne, Massachusetts

### **GENERAL BID TABULATION SHEET**

General Bid Opening: November 21, 2017

General Bid Opening Location: Office of the School Business Administrator,

36 Sandwich Road, Bourne, Massachusetts 02532

PROJECT MANAGEMENT



COMPANY	BASE BID	ALTERNATES 1-4	ALTERNATES 5-8	Addendum No. 1	Addendum No. 2	Addendum No. 3	Addendum No. 3a	Addendum No. 4	Bid Deposit/Bond	Bid Signed	DCAM Certification	Update Statement
Brait Builders Corporation	\$27,539,000	Ait. 1 \$74,500 Ait. 2 \$68,000 Ait. 3 \$53,000 Ait. 4 \$71,500	Alt. 6 \$67,000 Alt. 7 \$28,500 Alt. 8		<b>✓</b>	<b>√</b>	✓	<b>✓</b>	✓	<b>√</b>	<b>√</b>	<b>*</b>
Colantonio, Inc.	\$28,516,163	Alt. 1	Alt. 5 \$25,421 Alt. 6 \$68,892 Alt. 7 \$34,455 Alt. 8	<b>~</b>	✓	✓	✓	<b>✓</b>	<b>√</b>	<b>√</b>	✓	<b>✓</b>
G&R Construction, Inc.	\$28,437,000	Alt. 1	Alt. 5 \$32,000 Alt. 6 \$66,000 Alt. 7 \$36,000 Alt. 8	<b>✓</b>	✓	✓	✓	✓	<b>√</b>	✓	<b>√</b>	<b>✓</b>



November 30, 2017

Jordan Geist Interim Director of Business Services **Bourne Public Schools** 24 Perry Avenue Buzzards Bay, Massachusetts 02532-3441

#### **Peebles Elementary School** Re:

Bourne, Massachusetts

Amendment No. 6: Testing and Inspectional Services

SMMA No. 15041

Dear Mr. Geist:

We are pleased to submit this proposal for the Owner's Testing and Inspectional Services services for the new Peebles Elementary School Project.

The Owner's Testing Services is to provide on-site material testing and inspection of soils, concrete, asphalt, masonry, steel and roofing. We have requested proposals from three (3) companies that provide these services. The companies are:

- **Briggs Engineering**
- **Professional Services Industries**
- **UTS** of Massachusetts

The proposal from UTS of Massachusetts dated November 27, 2015 is the most cost competitive. Their budget is \$68,995.00 as defined in the attached Proposal Comparison Form, dated November 27, 2017. The final cost is dependent upon how many actual inspection and tests are performed. We recommend a budget of \$60,000 be established, with the final invoiced cost based on the actual number of inspections and tests performed.

The Total Project Budget, ProPay Code 0602-0000, includes an allowance of One Hundred Thousand Dollars (\$100,000.00) for the Owner's Testing Services.

The cost for UTS of Massachusetts' services will be billed at our cost plus 10% in accordance with Article 10 of our Contract up to a budget of \$66,000.00.

I will call you to review.

Very truly yours,

**SMMA** 

**Project Director** 

1000 Massachusetts Avenue cc: Contract File (MF) Cambridge, MA 02138 617.547.5400

enclosures: Pricing Analysis Form; Structural Peer Review Proposals

### ATTACHMENT B

# CONTRACT FOR PROJECT MANAGEMENT SERVICES AMENDMENT NO. 6

**WHEREAS**, the <u>Town of Bourne</u> ("Owner") and <u>Symmes Maini & McKee Associates</u> (<u>SMMA</u>), (the "Owner's Project Manager") (collectively, the "Parties") entered into a Contract for Project Management Services for the <u>Peebles Elementary School Project</u> (<u>Project Number 201400360010</u>) at the <u>Peebles Elementary School</u> on <u>April 17, 2015</u> "Contract"; and

**WHEREAS**, effective as of <u>November 30, 2017</u>, the Parties wish to amend the Contract, as amended:

**NOW, THEREFORE**, in consideration of the promises and the mutual covenants contained in this Amendment, and other good and valuable consideration, the receipt and legal sufficiency of which are hereby acknowledged, the Parties, intending to be legally bound, hereby agree as follows:

- 1. The Owner hereby authorizes the Owner's Project Manager to perform services for the Design Development Phase, the Construction Phases, and the Final Completion Phase of the Project, pursuant to the terms and conditions set forth in the Contract, as amended.
- 2. For the performance of services required under the Contract, as amended, the Owner's Project Manager shall be compensated by the Owner in accordance with the following Fee for Basic Services:

Fee for Basic Services:		riginal ontract		ior nendments	Th An	is nendment	After this Amendment		
Feasibility Study Phase	\$	68,000.00					\$	68,000.00	
Schematic Design Phase	\$	37,000.00	\$	12,100.00			\$	49,100.00	
Design Development Phase			\$	66,775.00			\$	66,775.00	
Construction Document Phase			\$	126,960.00	\$	66,000.00	\$	192,960.00	
Bidding Phase			\$	50,000.00			\$	50,000.00	
Construction Phase			\$	800,000.00			\$	800,000.00	
Completion Phase			\$	54,863.00			\$	54,863.00	
Total Fee	\$	105,000.00	\$1	,107,508.00	\$	66,000.00	\$ 1	,281,698.00	

This Amendment is a result of: Owner's Testing Services

The work to be performed under ProPay Code 0602-0000.

3.	The Construction Budget shall be as follows:	S:
	Original Budget:	\$ <u>30,910,366.00</u>
	Amended Budget	\$30,910,366.00
4.	The Project Schedule shall be as follows:	
	Original Schedule:	Project Completion: November 29, 2019
	Amended Schedule	Project Completion: November 29, 2019
5.	This Amendment contains all of the terms a as amendments to the original Contract, as representations, oral or otherwise, regarding amended, shall be deemed to exist or bind conditions of the Contract, as amended, remainded, remainded and the contract of	amended. No other understandings or g amendments to the original Contract, as the Parties, and all other terms and
Ov	WITNESS WHEREOF, the Owner, with the purer's Project Manager have caused this Amagerive authorized officers.	
OV	VNER	
	omas M. Guerino  (print name) wn Administrator, Town of Bourne (print title)	
Ву	(signature)	
Da	te	
OV	VNER'S PROJECT MANAGER	
<u>Joe</u>	el G. Seeley (print name)	
Pro	oject Director, Symmes Maini & McKee Asso (print title)	ciates, Inc.
Ву	(signature)	
Da	te	



Bourne Public Schools Peebles Elementary School November 27, 2017

**Testing and Inspectional Services Proposal** 

**Comparison Form** 

	Briggs Engineering		essional ices Industries	UTS Mas	s of ssachusetts	Average	Briggs Engineering	Professional Services Industries	UTS of Massachusetts
FIELD INSPECTION SERVICES									
<u>Soils</u>									
Experienced soils inspector for control of compaction operations and field density tests by the sand cone or nuclear method	\$ 280.00 per day	Φ.	040.00	Φ.	040.00		<b>.</b>	Φ 040.00	<b>.</b> 040.00
Estimated number of days required	\$ 280.00 per day 15 days	\$	240.00 per day 30 days	Ф	240.00 per day 30 days	25 days	\$ 280.00 25		
Subtotal estimated cost of Field Soils Compaction Testing	\$ 4,200.00	\$	7,200.00	\$	7,200.00		\$ 7,000.00	\$ 6,000.00	\$ 6,000.00
Asphalt									
Thickness testing of the binder and wearing courses (+/-1/16 inch)	\$ 35.00 per test	¢	80.00 per test	Ф	240.00 per test		\$ 35.00	\$ 80.00	\$ 240.00
Estimated number of tests required	55.00 per test	Ф	6 tests	Φ	5 tests	9 tests	\$ 35.00°		•
Subtotal estimated cost of Asphalt Testing Services	\$ 560.00	\$	480.00	\$	1,200.00		\$ 315.00	\$ 720.00	\$ 2,160.00
Cast In Place Concrete									
Inspect placement of reinforcing steel	320 per day		240 per day	\$	280.00 per day		\$ 320.00	\$ 240.00	\$ 280.00
Estimated number of days required	20 days		25 days		30 days	25 days	25	5 25	25
Experienced licensed field inspector to test plastic concrete for slump, air content, temperature and to fabricate 6"x12" test cylinders									
•	240 per day		240 per day	\$	240.00 per day		\$ 240.00	·	
Estimated number of days required	30 days		50 days		40 days	40 days	40	) 40	40
Subtotal estimated cost of Field Concrete Testing Services	\$ 13,600.00	\$	18,000.00	\$	18,000.00		\$ 17,600.00	\$ 15,600.00	\$ 16,600.00
<u>Masonry</u>									
Experienced masonry field inspector to monitor construction									
including mortar, grout, reinforcing, curing, etc.	360 per day		240 per day	\$	240.00 per day		\$ 360.00		
Estimated number of days required	30 days		20 days		20 days	23 days	23	3 23	23
Subtotal estimated cost of Masonry Testing Services	\$ 10,800.00	\$	4,800.00	\$	4,800.00		\$ 8,280.00	\$ 5,520.00	\$ 5,520.00
Structural Steel, Steel Joists and Steel Deck									
Inspection of structural steel, steel joists and steel deck at the									
fabrication plant  Estimated number of days required	\$ 500.00 per day 5 days	\$	390.00 per day 10 days	\$	280.00 per day 10 days	8 days	\$ 500.00		\$ 280.00
Field inspection of steel joists including bridging, welding and			_		-	o days		-	
bolting Estimated number of days required	\$ 360.00 per day 5 days	\$	390.00 per day 10 days	\$	280.00 per day 10 days	8 days	\$ 360.00	·	\$ 280.00
Field inspection of structural steel erection including welding and	3 days		10 days		,	o days		-	
high strength bolting Estimated number of days required	\$ 360.00 per day	\$	390.00 per day	\$	280.00 per day	10 days	\$ 360.00		•
Field inspection of steel deck installation including welding and	10 days		10 days		10 days	10 days	10	) 10	10
mechanical fasteners	\$ 360.00 per day	\$	390.00 per day	\$	280.00 per day		\$ 360.00	\$ 390.00	\$ 280.00
Estimated number of days required	8 days		5 days		10 days	8 days	8	8	8
Subtotal estimated cost of Steel Testing Services	\$ 10,780.00	\$	13,650.00	\$	11,200.00		\$ 13,360.00	\$ 13,260.00	\$ 9,520.00
<u>Roofing</u>									
Inspection of roofing, flashing, accessories and skylight installation	\$ 400.00 per day	\$	240.00 per day	\$	240.00 per day		\$ 400.00	\$ 240.00	\$ 240.00
Estimated number of days required	8 days	Ψ	5 days	Ψ	10 days	8 days	400.00		
Subtotal estimated cost of Roofing Inspection Services	\$ 3,200.00	\$	1,200.00	\$	2,400.00		\$ 3,200.00	\$ 1,920.00	\$ 1,920.00
	,	-	·,— <del>-</del>	7	<del></del>		-,	,	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,



Bourne Public Schools Peebles Elementary School November 27, 2017

**Testing and Inspectional Services Proposal** 

**Comparison Form** 

	Brigg:	s Engineering		essional ices Industries	UTS Mas	S of ssachusetts	Average	Briggs Engineering	Professional Services Industries	UTS of Massachusetts
Exterior Walls										
Field inspection of exterior light gauge metal framing and curtainwall systems for size, spacing and attachment Estimated number of days required  Subtotal estimated cost of Exterior Walls Inspection Services	\$ <b>\$</b>	360.00 per day 5 days	\$ <b>\$</b>	240.00 per day 10 days <b>2,400.00</b>	\$ <b>\$</b>	280.00 per day 5 days <b>1,400.00</b>	7 days	\$ 360.00 \$ <b>2,520.00</b>	7	7
·	Ψ	1,800.00	φ	2,400.00	φ	1,400.00		\$ 2,320.00	ş 1,000.00	ş 1,900.00
LABORATORY TESTING										
<u>Soils</u>										
Washed Sieve Analysis (ASTM C36, C117) Estimated number of tests required	\$	65.00 per test 3 tests	\$	50.00 per test 6 tests	\$	100.00 per test 5 tests	5 tests	\$ 65.00		•
Subtotal of Washed Sieve Analysis Testing	\$	195.00	\$	300.00	\$	500.00		\$ 325.00	\$ 250.00	\$ 500.00
Hydrometer Analysis (ASTM D422)		125 per test		75 per test	\$	100.00 per test		\$ 125.00	\$ 75.00	\$ 100.00
Estimated number of tests required		1 tests		1 tests		5 tests	2 tests	2	2	2
Subtotal of Hydrometer Analysis Testing	\$	125.00	\$	75.00	\$	500.00		\$ 250.00	\$ 150.00	\$ 200.00
Moisture Density Relation (ASTM D1557, D698)		95 per test		90 per test	\$	100.00 per test		\$ 95.00	·	\$ 100.00
Estimated number of tests required	_	3 tests	_	6 tests	_	5 tests	5 tests			
Subtotal of Moisture Density Testing	\$	285.00	\$	540.00	\$	500.00		\$ 475.00	\$ 450.00	\$ 500.00
<u>Concrete</u>										
Concrete Test Cylinders (6"x12")	\$	10.00 per test	\$	15.00 per test	\$	15.00 per test		\$ 10.00	\$ 15.00	\$ 15.00
Estimated number of tests required		160 tests		240 tests		100 tests	167 tests	167	7 167	167
Subtotal of Concrete Cylinder Testing	\$	1,600.00	\$	3,600.00	\$	1,500.00		\$ 1,670.00	\$ 2,505.00	\$ 2,505.00
Mix Design Review		25 review	\$	95.00 review		NO CHARGE review		\$ 25.00	\$ 95.00	\$ -
Estimated number of reviews required		2 reviews		3 reviews		reviews	3 reviews	3		
Subtotal of Mix Design Review	\$	50.00	\$	285.00	\$	-		\$ 75.00	\$ 285.00	\$ -
Masonry										
Mortar Cubes (2") or cylinders (3"x6")	\$	15.00 per test	\$	15.00 per test	\$	10.00 per test		\$ 15.00		
Estimated number of tests required		90 tests		15 tests		10 tests	38 tests	38	38	38
Subtotal of Mortar Cubes or Cylinder Testing	\$	1,350.00	\$	225.00	\$	100.00		\$ 570.00	\$ 570.00	\$ 380.00
Prisms	\$	40.00 per test	\$	15.00 per test	\$	40.00 per test		\$ 40.00	\$ 15.00	\$ 40.00
Estimated number of tests required		12 tests		15 tests		5 tests	11 tests	1-	l 11	11
Subtotal of Prisms Testing	\$	480.00	\$	225.00	\$	200.00		\$ 440.00	\$ 165.00	\$ 440.00
MISCELLANEOUS (AS APPLICABLE)										
Travel time to and from the project site	\$	40.00 per trip	\$	80.00 per trip	\$	90.00 per trip		\$ 40.00	\$ 80.00	\$ 90.00
Mileage to and from the project site	\$	35.00 per trip	\$	20.00 per trip	\$	- per trip		\$ 35.00	\$ 20.00	\$ -
Estimated number of trips to site		130 trips		182 trips		300 trips	204 trips	204	1 204	204
Subtotal of Estimated Travel Time & Mileage	\$	9,750.00	\$	18,200.00	\$	27,000.00		\$ 15,300.00	\$ 20,400.00	\$ 18,360.00
Sample transportation	\$	40.00	\$	-	\$	90.00		\$ 40.00	\$ -	\$ 90.00
Estimated number of sample transports		30 samples		0 samples	;	50 samples	27 samples	27	7 27	27
Subtotal of Estimated Sample Transportation	\$	1,200.00	\$	-	\$	4,500.00		\$ 1,080.00	\$ -	\$ 2,430.00
TOTAL OF ESTIMATED TESTING & INSPECTION SERVICES		59,975.00	\$	71,180.00	\$	81,000.00		\$ 72,460.00	\$ 69,475.00	\$ 68,995.00



November 17, 2017

Mr. Steven Crabtree (via <a href="mailto:scrabtree@utsofmass.com">scrabtree@utsofmass.com</a>)
Mr. William Crabtree (via <a href="mailto:scrabtree@utsofmass.com">wcrabtree@utsofmass.com</a>)
UTS of Massachusetts, Inc.
Five Richardson Lane
Stoneham, Massachusetts 02180

### Re: Peebles Elementary School

Bourne, Massachusetts

Testing and Inspection Services / Request for Proposals

SMMA No. 15041

Dear Messrs, Crabtree:

We are writing to request your proposal for testing and inspection services on the above project.

The scope of the project involves the construction, approximately 72,680 SF, of the new Bourne Elementary School on the site of the existing Bourne Elementary School housing grades 3-5 at 70 Trowbridge Street, Bourne, Massachusetts 02532. Construction is anticipated to comment December 2017.

The scope of testing and inspection services are as defined in Attachment A, appended hereto and the Contract Documents. Copies of the Contract Documents can be downloaded at SMMA's Procurement Site, http://procurementdocuments.smma.com/.

Provide the unit price for each item of testing and inspection services. Unit prices should include all associated costs such as travel, phone, deliveries and reproduction. Base proposal on the personnel, equipment and facilities required to perform testing and inspection services of the material quantities indicated on the Drawings or Specifications, and for the periods of time estimated to complete the various portions of the construction.

Submit current Certificate of Liability Insurance with proposal.

Experienced soils inspector for control of compaction operations

Provide unit prices and estimated number of tests and inspections to establish a cost range of services for the following. The list is not an all-inclusive listing of tests and inspections required for this work.

### **FIELD INSPECTION SERVICES**

### <u>Soils</u>

and field density tests by the sand cone or nuclear method	\$ <u>240</u> /day
Estimated number of days required Subtotal estimated cost of Field Soils Compaction Testing	<u>30</u> \$ <u>7,200</u> .00
<u>Asphalt</u>	
Thickness testing of the binder and wearing courses (+/-1/16 inch)	\$ <u>240</u> test
Estimated number of tests required	5
Subtotal estimated cost of Asphalt Testing Services	\$1,200.00

1000 MASSACHUSETTS AVENUE CAMBRIDGE, MASSACHUSETTS 02138 T. 617.547.5400 F. 800.648.4920

### **New Bourne Elementary School**

November 17, 2017



\$<u>280</u>/day 30

Cast In Place Concrete	
Inspect placement of reinforcing steel	
Estimated number of days required	

Experienced licensed field inspector to test plastic concrete for slump, air content, temperature and to fabricate 6"x12" test cylinders

\$\frac{240}{day}\$

Estimated number of days required

\$\frac{40}{day}\$

Subtotal estimated cost of Field Concrete Testing Services \$18,000.00

### Masonry

Experienced masonry field inspector to monitor construction including mortar, grout, reinforcing, curing, etc. \$\frac{240}{}\rightarrow{}\day\$

Estimated number of days required \_\_\_\_\_\_\_

Subtotal estimated cost of Masonry Testing Services \$4,800.00

### Structural Steel, Steel Joists and Steel Deck

Inspection of structural steel, steel joists and steel deck at the fabrication plant \$\frac{280}{\text{day}}\$

Field inspection of steel joists including bridging, welding and bolting \$\frac{280}{\text{day}}\$

Estimated number of days required \$\frac{10}{\text{}}\$

Field inspection of structural steel erection including welding and high strength bolting \$280 /day

mechanical fasteners \$\frac{280}{\text{day}}\$

Estimated number of days required \$\frac{10}{\text{10}}\$

Non-destructive testing of full penetration welds \$400 /test

Estimated number of days required \_\_\_\_\_4

Subtotal estimated cost of Steel Testing Services \$\frac{10,000.00}{}

### Roofing

### Exterior Walls

Field inspection of exterior light gauge metal framing and curtainwall systems for size, spacing and attachment \$\frac{280}{}\rightarrow{} day

### **New Bourne Elementary School**

November 17, 2017



Estimated number of days required	5		
Subtotal estimated cost of Exterior Walls Inspection Services	\$1,400.00		
LABORATORY TESTING			
Soils			
Washed Sieve Analysis (ASTM C36, C117)	\$/test		
Estimated number of tests required Subtotal of Washed Sieve Analysis Testing	5 \$ <u>500</u> .00		
Hydrometer Analysis (ASTM D422)	\$100_/test		
Estimated number of tests required Subtotal of Hydrometer Analysis Testing	<u> </u>		
Moisture Density Relation (ASTM D1557, D698)	\$_100_/test		
Estimated number of tests required Subtotal of Moisture Density Testing	5 \$500.00		
Concrete			
Concrete Test Cylinders (6"x12")	\$ <u>15</u> /test		
Estimated number of tests required Subtotal of Concrete Cylinder Testing	100 \$6,000.00		
Mix Design Review	\$ <u>N/C</u> /ea		
Estimated number of reviews required Subtotal of Mix Design Review	<u>-</u> \$ <u>N/C</u>		
<u>Masonry</u>			
Mortar Cubes (2") or cylinders (3"x6")	\$ <u>10</u> /test		
Estimated number of tests required Subtotal of Mortar Cubes or Cylinder Testing	10 \$300.00		
Prisms	\$_40/test		
Estimated number of tests required Subtotal of Prisms Testing	<u> </u>		
MISCELLANEOUS (AS APPLICABLE)			
Travel time to and from the project site	\$ <u>9</u> 0		
Mileage to and from the project site	\$ <u>N</u> /C		
Estimated number of trips to site	\$300.00		
Subtotal of Estimated Travel Time & Mileage	\$ <u>27,0</u> 00.00		
Sample transportation	<u>\$_90</u> .00		
Estimated number of sample transports	_ 50		



Subtotal of Estimated Sample Transportation

\$4,500.00

### **TOTAL OF ESTIMATED TESTING & INSPECTION SERVICES**

\$85,000.00

Please include with your proposal resumes for the Project Manager and Field Technicians proposed for this project along with a listing of recent similar project experience.

Thank you for your interest in this proposal and we look forward to receiving your response to SMMA on or before November 21, 2017. Thank you.

Very truly yours,

SMMA | Symmes Maini & McKee Associates

Project Director

cc: (MF)

enclosures: Attachment A - Scope of Services For Independent Laboratory Testing & Inspection



