

PROJECT MINUTES

Project: Project No.: 15041 New Bourne Intermediate School Prepared by: Joel Seeley Meeting Date: 3/7/19 Meeting No: School Building Committee Meeting Re: 67 Location: Veterans Memorial Community Center Time: 6:30pm

Distribution: School Building Committee Members, Attendees (MF)

Attendees:

PRESENT	NAME	AFFILIATION	VOTING MEMBER
	James L. Potter	Chairman, School Building Committee	Voting Member
✓	Peter J. Meier	Board of Selectmen	Voting Member
	Christopher Hyldburg	School Committee	Voting Member
✓	Natasha Scarpato	Member at Large	Voting Member
✓	Donna Buckley	Member at Large	Voting Member
✓	Richard A. Lavoie	Finance Committee	Voting Member
✓	William Meier	Building Trade Expert	Voting Member
✓	Erika Fitzpatrick	School Committee	Voting Member
	Frederick H. Howe	Member at Large, Vice-Chairman School Building Committee	Voting Member
✓	Steven M. Lamarche	Superintendent of Schools, BPS	Voting Member
✓	Jordan Geist	Director of Business Services, BPS	Non-Voting Member
	Thomas M. Guerino	Town Administrator	Non-Voting Member
✓	Paul O'Keefe	Local Official Responsible for Building Maintenance	Non-Voting Member
	Elizabeth A. Carpenito	Principal, BES	Non-Voting Member
✓	Kathy Anderson	Elementary/Special Education Secretary	Non-Voting Member
✓	Janey Norton	Principal, PES	
	Kent Kovacs	FAI, Architect	
	Bill Beatrice	FAI, Architect	
✓	Jay Williams	FAI, Architect	
	Robert Brait	Brait Builders (BBC) General Contractor	
✓	Joel Seeley	SMMA, OPM	

Project: New Bourne Intermediate School

Meeting Date: 3/7/19
Meeting No.: 67
Page No.: 2

Item #	Action	Discussion
67.1	Record	Call to Order, 6:30 PM.
67.2	Record	A motion was made by S. Lamarche and seconded by R. Lavoie to approve the 2/21/19 School Building Committee meeting minutes. No discussion, motion passed unanimous, one abstention.
67.3	Record	J. Seeley distributed and reviewed the Budget Tracking Form thru 2/28/19, attached, for the Total Project Budget.
67.4	Record	Warrant No. 40 was reviewed.
		A motion was made by R. Lavoie and seconded by N. Scarpato to approve Warrant No. 40. No discussion, motion passed unanimous.
67.5	Record	Warrant No. 41 was reviewed.
		A motion was made by S. Lamarche and seconded by R. Lavoie to approve Warrant No. 41. No discussion, motion passed unanimous.
67.6	Record	J. Williams provided an update on the construction. Punch Listing has commenced in the classroom wing. Gymnasium wood flooring is installed and sanding is underway. The stage wood flooring installation has commenced.
67.7	J. Williams	J. Williams distributed and reviewed the updated Draft Building Plaque, attached.
		Committee Discussion:
		1. The following edits are to be made:
		 a. Add periods after middle initials b. Delete middle initial for E. Fitzpatrick c. Add "Thank you to the Bourne Community" at the bottom of the plaque d. Add "Vice Chair" to Mitch McClain e. Remove "Clerk" from James Potter
		J. Williams to update and forward to the Committee for final review.
67.8	Record	J. Williams distributed and reviewed COR 54 – Time Capsule, attached.
		A motion was made by R. Lavoie and seconded by N. Scarpato to approve COR 54 – Time Capsule for inclusion in the next Change Order. No discussion, motion passed unanimous.
67.9	J. Seeley	J. Seeley indicated that BBC is reviewing the Committee's request for a multi-year warranty on the windows.
		J. Seeley will follow-up with BBC.
67.10	J. Williams J. Seeley	J. Seeley distributed and reviewed a listing of prices and options for extended Warranties and Preventative Maintenance Services contracts for the HVAC equipment. J. Seeley distributed and reviewed a listing of prices and options for extended Commissioning Services for the HVAC equipment from BVH.
		P. O'Keefe provided the recommendation from the Construction Working Group:

Project: New Bourne Intermediate School

Meeting Date: 3/7/19
Meeting No.: 67
Page No.: 3

Item #	Action	Discussion				
		 Purchase 1-year extended Warranty on the boilers for \$2,260, 1-year Preventative Maintenance Service contract on the RTUs, AHUs and Chiller for \$15,000 and 3- year Preventative Maintenance Service contract on the ATC for \$21,510. 				
		 Purchase the 100% HVAC Equipment and 1-year Commissioning Services for \$27,400. 				
		Committee Discussion:				
		 J. Seeley and J. Williams to confirm if HTS/Daiken will perform the same Preventative Maintenance Services as described by Zone Mechanical in their price proposal for the RTUs, AHUs and Chiller. 				
		J. Seeley to ask BVH to provide their recommendation on the extended Warranties and Preventative Maintenance Service contract options.				
		A motion was made by S. Lamarche and seconded by R. Lavoie to approve the 100% HVAC Equipment and 1-year Commissioning Services for \$27,400 and recommend signature by T. Guerino. No discussion, motion passed unanimous.				
67.11	Record	J. Seeley distributed and reviewed the Moving and Recycling/Reuse Bid Results and the results of the reference checks, attached. Wakefield Moving Company is the lowest responsible quote at \$32,278.				
		A motion was made by S. Lamarche and seconded by E. Fitzpatrick to approve the Wakefield Moving Company quote for \$32,278 and recommend signature by T. Guerino. No discussion, motion passed unanimous.				
67.12	Committee	New or Old Business				
	J. Seeley	 R. Lavoie asked about the status of providing a Photo-Voltaic System for this project? J. Seeley indicated J. Potter and P. Meier attended a meeting with the School Committee's Facilities Sub-Committee to review. The Sub-Committee asked to follow-up up on two questions relative to MSBA and BBC and having a concurrent third-party contractor on site. J. Seeley will follow-up with MSBA and BBC. 				
		P. Meier asked if any Committee members wanted to volunteer to work further on providing a Photo-Voltaic System in this project, then they are to contact J. Potter.				
		S. Lamarche recognized BBC's new Superintendent, Nicholas Fasoli, a Bourne resident.				
		3. J. Seeley to send out a Doodle schedule survey for 4/11/19 and 4/25/19 options for the April Committee meeting.				
67.13	Record	Next SBC Meeting: April 18, 2019 at 6:30 pm at the Bourne High School Media Center.				

Project: New Bourne Intermediate School

Meeting Date: 3/7/19
Meeting No.: 67
Page No.: 4

Item #	Action	Discussion
67.14	Record	A Motion was made by S. Lamarche and seconded by N. Scarpato to adjourn the meeting. No discussion, motion passed unanimous.

Attachments: Agenda, Budget Tracking Form, Draft Building Plaque, COR-54, HVAC Equipment Extended Warranty and Service Pricing, BVH Proposal Letter, Move Schedule, Moving and Recycling/Reuse Bid Results

The information herein reflects the understanding reached. Please contact the author if you have any questions or are not in agreement with these Project Minutes

1000 Massachusetts Avenue Cambridge, MA 02138 617.547.5400



PROJECT MEETING SIGN-IN SHEET

Project:

Location:

Prepared by: Re:

Bourne Intermediate School

Joel Seeley

School Building Committee Meeting Veterans Memorial Community Center Project No.:

15041

Meeting Date:

3/7/2019

Meeting No:

67

Time:

6:30pm

Distribution:

Attendees, (MF)

SIGNATURE	ATTENDEES	EMAIL	AFFILIATION
A .	James L. Potter	onsetjp@juno.com	Chairman, School Building Committee
Refu nues	Peter J. Meier	pmeier@townofbourne.com	Board of Selectmen
30.	Christopher Hyldburg	chrish@alpha-1.com	School Committee
water Acaro	Natasha Scarpato	scarpato4@comcast.net	Member-At-Large
Dona Bucker	Donna Buckley	d.j.buckley23@gmail.com	Member-At-Large
/ summer afformat	Richard A. Lavoie	Richl.Lavoie@gmail.com	Finance Committee
WilliamMaur	William Meier	Dusty22752@aol.com	Building Trade Expert
Sula Deputud	Erika Fitzpatrick	efitzpatrick@bourneps.org	School Committee
A	Frederick H. Howe	rickhowe9@gmail.com	Member-At-Large
	Steven M. Lamarche	slamarche@bourneps.org	Superintendent of Schools, BPS, MCPPO
100	Jordan Geist	jgeist@bourneps.org	Director of Business Services, BPS
2.04	Thomas M. Guerino	tguerino@townofbourne.com	Town Administrator
Jan Olluf	Paul O'Keefe	mmachief@gmail.com	Local Official Resp. for Building Maintenance
	Elizabeth A. Carpenito	ecarpenito@bourneps.org	Principal, BES
Kathy Chan	_Kathy Anderson	kanderson@bourneps.org	Elementary/Special Education Secretary
· · · ·	Janey Norton	jnorton@bourneps.org	Principal, PES
	Jay Williams	jwilliams@flansburgh.com	Flansburgh Architects (FAI)
	Bill Beatrice	bbeatrice@flansburgh.com	Flansburgh Architects (FAI)
	Robert Brait	rbrait@braitbuilders.com	Brait Builders Corporation (BBC)
wes_	Joel Seeley	jseeley@smma.com	SMMA

p:\2015\15041\04-meetings\4.3 mtg_notes\3-school building committee\2019\87_7march2019\schoolbuildingcommitteemeetingsign-in sheet_7march2019.docus



Agenda

Project: Bourne Intermediate School Project No.: 15041 School Building Committee Meeting Meeting Date: 3/7/2019 Re: Meeting Location: Veterans Memorial Community Center Meeting Time: 6:30 PM Prepared by: Joel Seeley Meeting No.: 68

Distribution: Committee Members (MF)

- 1. Call to Order
- 2. Approval of Minutes
- 3. Approval of Invoices and Commitments
- 4. Construction Update
 - Building Plaque
 - COR-54: Time Capsule
 - Window Testing
 - HVAC Extended Warranty
- 5. Approve Moving Company Award
- 6. New or Old Business
- 7. Public Comments
- 8. Next Meeting: April 18, 2019
- 9. Adjourn

1000 Massachusetts Avenue Cambridge, MA 02138 617.547.5400

www.smma.com

Symmes Naint & McKee Associetes, Inc. (SMMA) Bourne School District Bourne Peeles Elementary School Corrighnal Bourne Peeles Elementary Elementary Elementary Engineering Elementary
Symmes Main! & McKee Associates, Inc. (SMMA) Bourns School District Bourns District Bourns Bourns District Bourns Bourns District Bourns D
Button B
Symmes Wain! & McKee Associates, Inc. (SMMA)
Symmes Maini & McKee Associates, Inc. (SMMA) Bourne School District Bourne Peebles Elementary School Bourne Peebles Elementary School Bourne Peebles Elementary School BudgeT SUMMARY BudgeT SUMMARY Peasibility Study Agreement Name N
Symmes Maini & McKee Associates, Bourne School District Bourne Peebles Elementary School BUDGET SUMMARY BUDGET TRACKING FORM as of: 2/2 BUDGET TRACKING FORM as of: 2/2 A&E Feasibility Study Agreement OPM Feasibility Study A&E Feasibility Study A&E Feasibility Study A&E Feasibility Study AME Feasibility Study Agreement Other Feasibility Study Agreement Subtota Administration Legal Fees Owner's Project Manager > Design Development > Construction Contract Administratic > Construction Contract Administratic > Construction Contract Administration > Construction Contract Administration Owner's Insurance Other Administrative Costs Advertising Permitting Owner's Insurance Other Administration Subtotal Architecture and Engineering Basic Services > Design Development > Construction Contract Administratic > Construction Contract Administratic > Construction Testing > Construction Testing > Printing (over minimum) > Other Reimbursable Services Construction Testing Permiting (over minimum) Other Reimbursable Costs Advertises Construction Testing Construction Tes
Propay code # 0001-0000 0002-0000 0003-0000 0003-0000 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0102-0800 0103-0000 0103-0000 0201-0800

	Bourne Peebles Elementary School								
		Original PS&B Budget		Current	Contract		(B - C) Remaining	Additional Projected	(A - B - E) Budget
	BUDGET TRACKING FORM as of: 2/28/2019	11/2/2016	Budget Revisions	Budget	Amount	Expended	Contract Amount	Amount	Balance
	CM @ Risk Preconstruction Services								
0502-0001	Construction Budget	\$ 30,910,366.00	\$ (2,920,366.00)	\$ 27,990,000.00	28,205,360.20 \$	22,286,981.53	\$ 5,918,378.67	÷	(215,360.20)
CSI Code	<u>CSI Description</u>								
0502-0100	Division 1 - General Requirements			1,812,505.00	1,812,505.00	1,412,973.00	399,532.00	•	
0502-0200	Division 2 - Existing Conditions			636,500.00	636,500.00		636,500.00	•	•
0502-0300	Division 3 - Concrete			1,856,811.10	1,856,811.10	1,721,911.10	134,900.00	1	•
0502-0400	Division 4 - Masonry			1,826,850.00	1,826,850.00	1,826,850.00	-	1	
0502-0500	Division 5 - Metals			2,455,284.50	2,455,284.50	2,267,063.61	188,220.89	•	
0502-0600	Division 6 - Wood, Plastics and Composites			456,000.00	456,000.00	117,320.16	338,679.85	1	•
0502-0700	Division 7 - Thermal & Moisture Protection			2,238,010.00	2,238,010.00	2,009,396.78	228,613.22	•	
0502-0800	Division 8 - Openings			1,120,135.50	1,120,135.50	1,058,796.24	61,339.26		
0502-0900	Division 9 - Finishes			2,818,590.15	2,818,590.15	2,312,194.79	506,395.36	1	•
0502-1000	Division 10 - Specialties			276,640.00	276,640.00	175,223.70	101,416.30	•	•
0502-1100	Division 11 - Equipment			498,750.00	498,750.00	84,550.00	414,200.00	1	
0502-1200	Division 12 - Furnishings			410,400.00	410,400.00	254,157.11	156,242.89	•	•
0502-1400	Division 14 - Conveying Systems			113,050.00	113,050.00	105,701.75	7,348.25	-	•
0502-2100	Division 21 - Fire Suppression			328,818.75	328,818.75	327,434.13	1,384.63	•	•
0502-2200	Division 22 - Plumbing			981,350.00	981,350.00	939,882.50	41,467.50	1	
0502-2300	Division 23 - HVAC			2,730,300.00	2,730,300.00	2,533,676.97	196,623.03	1	
0502-2600	Division 26 - Electrical			2,475,605.00	2,475,605.00	1,967,561.63	508,043.38	•	•
0502-3100	Division 31 - Earthwork			2,373,404.00	2,373,404.00	1,196,628.55	1,176,775.45		
0502-3200	Division 32 - Exterior Improvements			419,900.00	419,900.00	140,761.50	279,138.50	•	•
0502-3300	Division 33 - Utilities			761,596.00	761,596.00	552,976.00	208,620.00	•	•
0502-9900	Retainage			1,399,500.00	1,399,500.00	1,114,349.08	285,150.92	1	•
0508-0000	Change Orders		\$ 215,360.20	215,360.20	215,360.20	167,572.94	47,787.26	•	226,730.93
	Construction Budget Subtotal	\$ 30,910,366.00	\$ (2,705,005.80)	\$ 28,205,360.20 \$	28,205,360.20 \$	22,286,981.53	\$ 5,918,378.67	\$ -	11,370.73
	Alternates								
0206-0000	Ineligible Work (Maint Blg, Press Box, Concession and Restrooms	· ·		1	1	•	•	1	•
0206-0000	Retainage for Alternates/Ineligible Work					1	1		
	Alternates Subtotal	-	- -	\$ -	•	•		· ·	
0000-0090	Miscellaneous Project Costs								
0601-0000	Utility Company Fees	84,000.00		84,000.00	3,502.00	3,502.00	•	ı	80,498.00
0602-0000	Testing Services	100,000.00		100,000.00	00.000,66	76,058.57	22,941.43	1	1,000.00
0000-8090	Swing Space / Modulars	•					•	ı	•
0000-6690	Other Project Costs (Mailing & Moving)	40,000.00		40,000.00	1	•	•	ı	40,000.00
0000-0090	Miscellaneous Project Costs Subtotal	\$ 224,000.00	- \$	\$ 224,000.00 \$	102,502.00 \$	79,560.57	\$ 22,941.43	\$ -	121,498.00
0000-0020	Furnishings and Equipment								
0701-0000	Furnishings	00.000,069		00.000,069	617,716.28	1	617,716.28	•	72,283.72
0702-0000	Equipment								
0703-0000	Computer Equipment					-			
	Furnishings and Equipment Subtotal	\$ 1,380,000.00	•	\$ 1,380,000.00 \$	1,294,402.04 \$	•	\$ 1,294,402.04	\$	85,597.96
0000				0.00					00 000
0507-0000	Owner's Construction Contingency	1,343,318.00	7,705,005.80	4,250,523.80	•		•	•	4,250,523.80
0000-1000	Owners (soit cost) contingency	043,237.00	0 706 006 00	043,237.00				•	045,257.00
	Contingency Subtotal	2,186,773.00		4,693,760.00	.	•		0	

Massachusetts School Building Authority

Funded in part by the

2019

Symmes Maini & McKee Associates, Inc. **OWNER'S PROJECT MANAGER**

Brait Builders Corporation

BOURNE INTERMEDIATE SCHOO

SCHOOL BUILDING COMMITTEE

James L. Potter, Chair Frederick H. Howe, Vice Chair

Christopher Hyldburg Natasha Scarpato Donna Buckley Peter J. Meier

Steven M. Lamarche Richard A. Lavoie Erika Fitzpatrick William Meier

2.-0.

Elizabeth A. Carpenito Thomas M Guerino Kathy Anderson Paul O'Keefe Jordan Geist

PRINCIPAL

Janey Norton

ARCHITECT

Flansburgh Architects

MN OF BOAM ORATED APRIL

BOARD OF SELECTMEN Peter J. Meier, Chair

Judith MacLeod-Froman, Vice Chair James L. Potter, Clerk George G. Slade Jared P MacDonald

Christopher Hyldburg, Chair SCHOOL COMMITTEE

Erika L. Fitzpatrick Steven P. Strojny Jennifer O'Neil Mitch McClain Ronda Tobey Robb Duprey

SUPERINTENDENT

Steven M. Lamarche

CONSTRUCTION MANAGER

3'-0"

Reference Drawing

James F. Peebles Elementary School, Bourne MA

Page 4 of 17 61/5/8 Дгамп Ву:

q 1 M

00.4121

Scale:

:91 k (I

:# qo[

77 NORTH WASHINGTON STREET BOSTON, MASSACHUSETTS 02114 Telephone 617-367-3970 facsimile 617-720-7873 **FLANSBURGH** ARCHITECTS



57 Rockwood Road Marshfield, MA 02050 Ph: 781-837-6400

Change Request

To: Jay Williams Flansburgh Architects

77 N. Washington Street Boston, MA 02114-1910 Ph: (617) 367-3970 Number: 54 Date: 1/22/19

Job: PES-2017 Peebles ES

Phone:

Description: COR#54 PR#27 Added Time Capsule and Plaque

Work performed by subcontractors:				
Description	Subcontractor			Price
Signage	Cassandra Sign Corp.			\$1,600.00
Signage				\$202.00
			Subtotal:	\$1,802.00
			Subtotal:	\$1,802.00
	OH&P	\$1,802.00	5.00%	\$90.10
	BOND	\$1,892.10	2.00%	\$37.84
			Total:	\$1,929.94
If you have any questions, please contact me at (781)837-6	400.			

☆

 $\stackrel{\wedge}{\Rightarrow}$

☆



77 AMESBURY ROAD KENSINGTON, NH 03833 PHONE 978-500-3568 RANDY WOOD

PROPOSAL FOR PEEBLES SCHOOL/BBC PR 27 PLAQUE ONLY

January 22, 2019
- BASED ON SUPPLIED INFORMATION

SIGN TYPE	QUANTITY	PRICE
12X18" BRONZE PLAQUE		950.00
OPTIONAL INSTALL OPTIONAL SHIPPING		500.00 150.00

PO NET 30 DAYS

☆

 $\stackrel{\wedge}{\Longrightarrow}$

 $\stackrel{\wedge}{\square}$

 $\stackrel{\wedge}{\Rightarrow}$

CASSANDRA SIGN PHONE 978-500-3568 RANDY@CASSANDRASIGN.COM



AMERICAN ALUMINUM COMPANY

230 SHEFFIELD ST. MOUNTAINSIDE, N.J. 07092 - (908) 233-3500 FAX: (908) 233-3241 WWW.AMALCO.COM - EMAIL: INFO@AMALCO.COM

MANUFACTURERS OF METAL PRODUCTS FOR INDUSTRY SINCE 1910 DEEP DRAWING - HYDROFORMING - SPINNING - WELDING - HEAT TREATING

Date 01/29/2019

TO

BRAIT BUILDERS CORPORATION
57 Rockwood Road, Suite 3
Marshfield, MA 02050
Contact-Joe Amara-jamara@braitbuilders.com

CUSTOMER REFERENCE NO.5 012919-3

TITY	DESCRIPTION	PRICE (EACH)	TOOLS	DELIVERY
	P/N TIME CAPSULE APPROXIMATE SHIPPING COST	\$175.00 \$27.00		In stock
	Time Capsule 12" Diameter by 28" Long, powder coated Black			
	Due to the uncertainty of the metal industry market at this time, actual lead time & pricing will be confirmed when final purchase order is received.			
	Engineering Design services available for deep drawn, hydroformed parts and assemblies with in-plant facilities for welding, heat treating and finishing. Thank you for your inquiry. We hope you will favor us with a purchase order.			
	*Tooling in addition to our stock tools Parts will be manufactured per ANSI-Y14.5M PARA 6.8.			
	x & f.B. Out			
- 1				

GENERAL CONDITIONS

Quotations are for immediate acceptance only and subject to change without notice.

All shipments are made f.o.b. our factory, Mountainside N.J. claims for damage to, or loss of any shipment must be made by the customer against the carrier.

Delivery schedules will be maintained to the best of our ability but are not guaranteed and are subject to conditions beyond our control.

All agreements are made contingent upon strikes, fires or any other causes beyond our control.

Cancellation of orders will not be accepted without our written consent and will be made on terms which will compensate us for any loss. This applies to delivery schedules also.

All finished goods held in storage awaiting pickup by customer, will be billed as goods shipped.

We are a small business, are not dominant in our industry and employ fewer than 500 people.

MERCHANDISE

Unless other arrangements are made, terms are 1% ten days, 30 days net, f.o.b. our factory, subject however, to satisfactory credit rating or reference furnished to us.

Peebles Extended Warranties an	and Service (Contract				
To minimize markups, all agreements would be directly with the manufacturer's reps and/or service contractors, and not w/ 1 & R Mechanical.	Extended Warranties	Narranties	Notes	Preventative Mainter	itive Maintenance / Service	Notes
	1 Year	3 Years		1 Year	3 Years	
Rooffons - RTI1-1 2 2 4	\$ 11 000 00		HTS/ Daikin Applied. Clearing of snow and checks during inclimate weather is anticipated to be nerformed by the Owner's staff nor the OlMs			4 Preventative Maintenance visits per year. Weekly checks/
182			HTS/ Daikin Applied	\$ 15,000.00 A	Annually Renewed.	maintenance indicated would be cost prohibitive for others to
Chiller CH-1	\$ 5,000.00	_	HTS/ Daikin Applied.			Owner's staff.
Makeup Air Unit - MAU-1			Buckley Associates will not extend warranties after the equipment was ordered. Clearing of snow and checks during inclimate weather is anticipated to be performed by the Owner's staff per the OIMs. Weekly checks/ maintenance indicated would be cost prohibitive for others to perform, and it is anticipated these items will be provided by the Owner's staff.	Buckley Associates offers \$1,600 / 8hour normal workweek day, plus parts.		
Induction Units (IU-1 to 18, Qty: 47)						
Pumps - P-1 to 6	\$ 1,500.00	\$ 4,500.00	Weekly checks/ maintenance indicated would be cost prohibitive for others to perform, and it is anticipated these items will be provided by the Owner's staff.	\$ 1,000.00 \$	3,000.00	Includes single visit annual service.
Ductless Splits (DCUe/ DCUc-1 to 6)			Extended Warranties are not available.			
Fans (EF-1 to 14, CAF-1, KEF-1)			Buckley Associates will not extend warranties after equipment ships.			
Boilers - B-1 & 2	\$3500 Rounds \$2,260 Fulton	\$7,985 Rounds \$5,350 Fulton	Parts Only Extended Warranties. Labor is invoiced at current rates at the time of the repair.	\$8,400 Rounds \$6,180 Fulton	\$26,500 Rounds \$18,540 Fulton	Price is for two PM visits plus one annual maintenance. See mfr's data for scope included. Fulton quote does NOT include Emergency calls. Those are \$160/ Hrnormal hours. Parts are additional.
Glycol Feeders GF-1 & 2			Manufacturer's rep indicates Extended Warranties for Induction Units is not available.			
Terminal Boxes - VAV 1-1 to 1-14, 2-1 to 2-19, 3-1 to 3-14		,	Air Distribution will not extend warranties after equipment ships.			
Unit Heaters UH-1 to 18, EUH-1			Manufacturer's Rep indicated Extended Warranties is not available on these units.			
Passive and minor components (Piping, Ductwork, Insulation, Expansion Tanks, Air Separators, Buffer Tank, Radiant Heating Panels, Wall Radiation Units, Valves, Condensate Pumps, Diffusers, Grilles, Registers, Dampers, etc.) are not included.						
Glycol Concentration check/ replenish		1	Bi-annually by I & R Mechanical. Propylene glycol beyond 110 gals. is additional.			
Response to piping leakages, isolation of valves.			Not Included, To be performed by the school staff.			
Automatic Temperature Controls System	\$ 26,550.00	\$ 87,615.00	Navitas Systems Integration Extended Warranties for the Peebles Elementary School Controls System and indicates these costs are payable yearly in advance.	\$ 6,520.00 \$	21,510.00	See attached literature from Navitas. 1-year maintenance service is from 8-1-19 to 7-31-20. Three year maintenance service is from 8-1-19 to 7-31-22. Navitas invoices T & M for emergency/ service work. Labor is min. 4 hours at \$140/ hour and \$168/ hour for regular/ off hours labor. Rates are increased 5%/ year for escalation.
HVAC System	\$81,000/ Yr. \$89,000/ Yr. \$100,488/ Yr. \$108,396/ Year	Annual Contract renews yearly.	\$81,000/ Yr. (\$6,750/ Mo.) for PM and Full LABOR (Materials extra) for Monday to Friday coverage. \$89,000/ Yr.(\$7,417/ Mo.) for PM and Full LABOR (Materials extra) for Monday to Sunday coverage. \$100,488/ Yr. (\$8,374/ Mo.) for PM and Full Service (Materials incl.) for Monday to Friday coverage. \$108,396/ Yr. (\$9,033/ Mo.) for PM and Full LABOR (Materials incl.) for Monday to Sunday coverage.	\$43,812/ Year or \$3,651/ Month Hourly Labor Rates: \$130/ Hour (\$195/ Hour on OT), Trip charge -\$80.	Annually renewed.	Controls are Excluded. Preventative maintenance includes filter changes performed 4 times per year for RTU/AHU/ etc. and once pergran for cabinet unit heaters/ terminal boxes. Coils cleaning once per year, Exhaust Fan PM twice/ year, Electric Heaters PM once pergran. Excludes the following items that are not considered to need pergularly scheduled PM: Piping, Ductwork, Insulation, Expansion Tanks, Glycol & Chemical Feeders, Air Separators, Buffer Tank, Radiant Heating Panels, Wall and Finned Radiation Units, Valves, Induction Units, Condensate Pumps, Diffusers, Grilles, Registers, Dampers



Civil January 11, 2019

Site Utilities

Structural

Mr. Jordan Geist

Director of Business Services

Bourne Public Schools

36 Sandwich Road Bourne, MA 02532

Mechanical Re: Peebles Elementary School

Supplemental Commissioning Services Proposal

Electrical

Dear Jordan:

Plumbing

As you are aware, BVH Integrated Services, P.C., is providing Professional Commissioning Services under the Massachusetts School Building Authority (MSBA) for the new Peebles Elementary School (recently renamed the Bourne Intermediate School). MSBA has a standard set of sampling percentages broken down by equipment type. It is BVH's understanding from discussions with the Owner's Project Manager SMMA that the Town of Bourne is interested in increasing those sampling percentages to 100% for some

systems.

Technology

Fire Protection

Attached as an appendix to this proposal is a marked-up version of the MSBA commissioning work order with BVH's proposed revised sampling rates. All systems with no markings in the Comments column would be unchanged from the base MSBA sampling rate.

Commissioning

Building Envelope

ı a

If this change is accepted, BVH would continue to use the same process for commissioning, including the functional testing phase, with the exception of testing all of a given equipment type rather than only a sample. Accordingly, deliverables and all reporting would be unchanged, in that both MSBA and the Town would receive notices of commissioning findings and progress.

Connecticut

206 West Newberry Road Bloomfield, CT 06002 T: 860-286-9171

I. COMPENSATION

We propose that the services associated with the commissioning be billed monthly, based on a percentage of completion. The total added cost of increased sampling rates is as follows:

Massachusetts

One Gateway Center
Suite 701

Newton, MA 02458
T: 617-658-9008

Commissioning Services
Functional Testing
Deficiency Tracking and Retesting
Sub-Total
Estimate of Reimbursable Expenses
Grand Total

Sub-Total
Stip-Total
Sub-Total

start@bvhis.com www.bvhis.com



*** We have included eight (8) hours of additional time for retesting equipment in the expanded samples that failed the functional testing. Additional time, if required, will be performed on an hourly basis.

ADD ALTERNATE SERVICES

Continuous Commissioning

Provide Continuous Commissioning (CCx) Services during the project's Warranty Phase period. CCx is an ongoing process to resolve operating problems, improve occupant comfort, and optimize energy use all within the Warranty Phase of the project. This is above and beyond the MSBA requirement for a near-end-of-warranty review with the Owner's team. This verification of performance would encompass the following scope of services:

- > Develop performance baselines for energy and comfort. Develop monitoringbased procedures and identify points to be measured and evaluated to assess performance of the energy and water consuming systems.
- > Track and verify energy and comfort performance during the one-year warranty period.
- A monthly review of HVAC system operation via remote access through the Building Management System (BMS). Examine the building in detail from air-handler and/or down to variable air volume box level to identify any potential operating and comfort problems, component failures or degradation, and causes of inefficiency. Anticipate six (6) hours per month including reporting. Intent is to capture issues that could be warranty-related.
- > Event logging and trend log review for troubleshooting will be provided as needed.
- Assist building staff with maintaining building systems for the first year after acceptance of the building. Intent will be to visit the site quarterly to discuss equipment maintenance, operations and control sequencing, and safeties through the various changes of seasons.
- > A written summary of findings and observations for each BMS review session and site visit.

Continuous Commissioning: Add Alternate Compensation Fees = \$12,400 (inclusive of reimbursable expenses)

Pressurized Building Envelope Testing

Provide additional infrared scanning of the building envelope with the aid of positive and negative pressurization of the building. This is in addition to the MSBA-required infrared scan of the building, which BVH will conduct as soon as possible regardless of whether this supplemental testing is pursued. The additional testing would occur after 100% completion of the building envelope and would encompass the following scope of services.



- BVH will conduct a pretest meeting by phone to go over test preparations and ensure all parties understand the timing and process of the blower door test. Blower door testing requires that all HVAC systems are properly shut down for testing.
- Measure the surface area and volume of the mobile medical unit for normalizing the blower door test results.
- Provide a written report of findings and recommendations.
- > This testing would also produce an air-tightness measurement for the building, though we are not aware of any pass-fail metric that applies to the building, nor any contractor obligation to address excessive total-building air leakage.

Pressurized Envelope Testing: Add Alternate Compensation Fees = \$8,500 (inclusive of reimbursable expenses)

II. EXCLUSIONS AND QUALIFICATIONS

To support the Commissioning Services, some involvement (time) will be required by the Mechanical, Electrical, Plumbing, Air and Water Balancing, and Temperature Controls Contractors. Their time has **not** been included in this proposal. However, for the base scope of services listed above, neither the project's commissioning specifications (part of the construction contract) nor BVH's Commissioning Plan (presented at the commissioning kickoff meeting) limit the contractor to supporting the MSBA sample rates.

For the Building Envelope Testing Add Services proposal above, some Mechanical and Temperature Control Contractor time would be required; if the Town chooses to pursue that testing scope, we can work together to develop the required contractor support.

Additional services could be performed if requested by the Owner. These services would be billed at our attached hourly rates or on a negotiated fixed fee basis.

The following items are excluded from this proposal:

- Changes to previously approved work.
- Design services as they relate to the recommendations listed in the final envelope report.
- Project extension requiring additional work.
- Any work beyond normal business hours (generally 6 a.m. to 6 p.m., Monday thru Friday).
- Any contractor time to support the commissioning effort.



BVH HOURLY RATES*

If additional services are required, they may be performed on a negotiated lump sum basis or on an hourly basis at our current hourly rates, as follows:

2019 HOURLY RATES	
Principal-In-Charge	\$210.00
Associate Principal and Directors	\$195.00
Project Manager	\$180.00
Commissioning Project Manager	\$175.00
Senior Engineer / Senior Designer	\$155.00
Technology Designer	\$145.00
Contract Administration	\$140.00
Engineer / Designer	\$135.00
Commissioning Provider	\$135.00
CADD Operator	\$115.00
Clerical	\$ 80.00

^{*} Hourly rates are reviewed and adjusted on a yearly basis.

The attached BVH terms and conditions apply to this proposal. Any work required beyond that described above can be performed on an hourly rate, based on the above schedule.

We would like to thank you for the opportunity to submit this proposal. Please contact us to review the details of this proposal to make sure they meet your needs and the project's requirements. We would be happy to discuss any part of this proposal at your convenience.

Sincerely,

BVH Integrated Services, P.C.

Lanuelle

Lance Brown, PE, CCP, CEM Commissioning Project Manager

LRB/kac

Attachment

Accepted By:	 Date:	



Systems/Equipment to be	MSBA	Expanded
Commissioned	Sample %	Sample %
Building Envelope		
Exterior walls	100	
Exterior windows	25	
Exterior doors	25	
Louvers and vents	25	
Grilles and sunscreens	25	
Infrared scan of envelope	100	
Roofing		
Roof systems, including parapet	100	
Roof openings, including	100	
skylights, pipe chases, ducts, etc.	100	
Infrared scan of roof	100	
HVAC Systems		
Boilers	100	
Chillers	100	
Domestic hot water heating coils	100	
Piping	25	
Heat exchangers	100	
Pumps and drives	50	100
Air handler systems	100	
Rooftop units	100	
Heating and ventilating units	100	
Induction units	25	100
Displacement terminal units	25	100
Constant-volume dampers	n.l.	100
Unit ventilators	25	n/a
Cabinet unit heaters	25	100
Fan coil units	25	n/a
Unit heaters	25	100
Radiant panels	25	100
Finned tube radiation	25	100
Convectors	25	100
Chilled beams	25	100
Exhaust fans	25	100
Combustion air units	100	
Split system AC	100	
Make-up air units	100	
Fume hoods	100	
Heat recovery systems	100	



Systems/Equipment to be Commissioned	MSBA Sample %	Expanded Sample %
Thermal solar systems	100	
Testing, adjusting and balancing spot check	10	
Automated temperature controls and energy management systems	100	
Plumbing Systems		
Natural gas systems	25	
Compressed air systems	25	
Backflow preventers	100	
Pressure booster systems	100	
Water heaters	100	
Hot water storage	100	
Recirculation pumps	100	
Water closets and sinks	25	
Laboratory waste and acid neutralization systems	100	
Safety shower/eyewash stations	100	
Mixing valves	100	
Irrigation Systems	100	
Grey water systems	100	
Rain water reclamation systems	100	
Electrical Power Systems		
Electrical service and switchgear	100	
Transformers	100	
Motor control centers	100	
Electrical distribution systems	25	
Emergency and standby power systems including automatic transfer switching systems	100	
Lighting and lighting control systems*	25	
Low voltage systems	25	
Grounding and bonding systems	25	
Photovoltaic systems	100	
Wind power systems	100	
Interfaces to automated temperature/building automation control systems	100	



Systems/Equipment to be Commissioned	MSBA Sample %	Expanded Sample %
Voice, Data, Video Systems		
Cabling	10	
Switches	10	
Servers	10	
Routers	10	
Interfaces	10	
Terminals	10	
Master clock system	100	
Public address systems	100	
Life Safety Systems		
Security systems	100	
Fire alarm systems	100	
Fire suppression systems	100	
Fire pump systems	100	
Egress lighting	100	
Egress pressurization systems	100	
Building Automation and Controls		
Interface of these systems with HVAC systems, fire alarm and security systems.	100	

Page 17 of 17

Project: Peebles Elementary School – Supplemental Commissioning Services

January 11, 2019

TERMS AND CONDITIONS

The Client and BVH Integrated Services, P.C. hereby agree as follows:

Definitions:

BVH - For the purposes of these Terms and Conditions, BVH Integrated Services, P.C. shall be referred to as "BVH".

Client – For the purposes of these Terms and Conditions, the addressee of the BVH proposal for the project at issue and the entity for which BVH is performing the work shall be referred to as the "Client".

Contract - For the purposes of these Terms and Conditions, the term "Contract" shall refer to the most recent Proposal submitted by BVH for services on the project and to which these Terms and Conditions are appended by reference.

Access to the Site - Unless otherwise stated BVH shall have access to the site for activities necessary for the performance of the services indicated.

Compensation for Services and Payment Terms - The Client agrees to pay BVH in accordance with the payment terms provided for in the Contract. Invoices for services and reimbursable expenses shall be submitted monthly. Invoices that are unpaid 30 days after the invoice date may be subject to a monthly service charge of 1.5% on the unpaid balance. If an invoice remains unpaid for more than 90 days after the invoice date, the Client shall pay all costs of collection including reasonable attorney's fees.

Suspension of Services - For Past Due accounts, BVH may, at its sole discretion, suspend its performance of services for the project until all outstanding fees have been paid in full. BVH shall provide written notice of suspension. BVH shall not be responsible for any damages arising from, or relating to, its suspension of its services. Furthermore, upon the commencement of the project after the suspension, BVH shall be compensated for any reasonable costs associated with the delay. Alternatively, BVH reserves its rights to terminate the project for nonpayment of fees in accordance with the following paragraph.

Termination of Services - This Contract may be terminated upon ten (10) days written notice by either party should the other fail to perform its obligations hereunder, including but not limited to failure to pay for services. In the event of termination. Client shall pay BVH for all services rendered to the date of the termination, all reimbursable expenses, and reasonable termination expenses.

Standard of Care- BVH's services shall be performed in accordance with generally accepted practices of engineers providing similar services at the same time, in the same locale, and under like circumstances. The Client agrees that services provided shall be rendered without any warranty, expressed or implied. BVH shall put forth reasonable professional efforts to comply with applicable codes, regulations and laws in effect at the time the work is being performed.

Permits and Approvals - The Client shall be responsible for applying for and securing necessary permits and approvals for the project. BVH shall assist the Client in applying for applicable permits and approvals typically required for the work performed by BVH. This assistance shall consist of completing and submitting forms typically submitted that relate to the work included in BVH's scope of services. However, this assistance shall not include special studies, special research, attendance at meetings with public authorities beyond those listed in the Contract, or special testing or special documentation not normally required for this type of project. BVH does not guarantee the permits and approvals will be obtained and payment of invoices is not contingent on approvals.

<u>Jobsite Safety</u> – Neither BVH nor its consultants shall be responsible for jobsite safety. Neither the activities of BVH, not the presence of BVH or its employees and/or consultants at the project site, shall relieve the Construction Manager or General Contractor or any other entity of their obligations, duties and responsibilities including, but not limited to, construction means, methods, sequences, techniques, or procedures necessary for performance of the work in accordance with the contract documents and any health or safety precautions required by any regulatory agencies. BVH, its employees and consultants shall have no authority to exercise any control over any construction contractor or other entity or their employees with connection with the work or any health or safety precautions. The Client agrees that the sole responsibility for jobsite safety



shall lie with the Construction Manager, General Contractor or some other third party.

Hazardous Materials – Neither BVH nor its consultants shall be responsible for the inspection, testing, identification, or remediation of materials suspected to be hazardous, including asbestos, mold, lead, radon and polychlorinated biphenyls (PCB). The Client agrees that if the presence of such materials on the jobsite is suspected, prior testing and remediation of such materials will performed by the

Risk Allocation - In recognition of the relative risks, rewards, and benefits of the project to both the Client and BVH, the risks have been allocated so that the Client agrees that, to the fullest extent permitted by law, BVH and BVH's employees' and agents' total aggregate liability to the Client, for any and all injuries, claims, losses, expenses, damages or claim expenses arising out of this Contract, from any cause or causes, shall not exceed shall not exceed the lesser of \$50,000 or the total amount of BVH billings.

Insurance – BVH shall maintain the following insurances for the duration of the project until completion: workers' compensation insurance as required under the laws of the state in which the services will be performed; commercial general liability insurance with a combined single limit of \$1,000,000 per occurrence and \$2,000,000 in the aggregate for bodily injury, including death and property damage; and, automobile liability insurance with a combined single limit of \$1,000,000 per occurrence.

Consequential Damages - Notwithstanding any other provision of this Contract, neither party shall be liable to the other for any consequential damages incurred due to the fault of the other party, regardless of the nature of this fault or whether it was committed by the Client or BVH, their employees, consultants, or agents. Consequential damages include, but are not limited to, loss of use and loss of profit.

Governing Law - This Contract shall be governed in accordance with the laws of

Dispute Resolution - If a dispute arises out of or relates to this Contract, or breach thereof, and if said dispute cannot be settled through direct discussions, the parties agree to first endeavor to settle the dispute in an amicable manner by non-binding mediation under the Construction Industry Mediation Rules of the American Arbitration Association, before having recourse to arbitration or a iudicial forum.

Force Majeure - Except for Client's obligation to pay for services rendered, no liability shall attach to either party from delay in performance or nonperformance caused by circumstances or events beyond the reasonable control of the party affected, including but not limited to, acts of God, fire, flood, unanticipated site or subsurface conditions, explosion, war, terrorism, request or intervention of a governmental authority (foreign or domestic), court order (whether at law or in equity), labor relations, accidents, delays or inability to obtain materials, equipment fuel or transportation.

Assignability - Neither the Client nor BVH shall assign this Contract without the written consent of the other.

Entire Agreement - This Contract represents the entire and integrated agreement between the Client and BVH and supersedes all prior negotiations. representations or agreement, either written or oral. This Contract may be amended only by written instrument signed by both the Client and BVH.

Third-Party Beneficiaries - Nothing contained in this Contract shall create a contractual relationship with or a cause of action in favor of a third-party against either the Client or BVH.

3/7/2019

15041

Date:

Project No.:



Memorandum

To: School Building Committee

From: Joel G. Seeley

Project: Bourne Intermediate School

Re: Moving and Recycling/Reuse Services

Distribution: (MF)

Bids were solicited and received in accordance with FAR 96 for Moving and Recycling/Reuse Services on March 6, 2019, as summarized on the attached tabulation form. Bids were received from Wakefield Moving and Storage, Inc., Diamond Relocation, Inc., Isaac's Moving and Storage and A. Walecka & Son, Inc. References were contacted on Wakefield Moving and Storage, Inc., the low bidder. The lowest responsible vendor is Wakefield Moving and Storage, Inc. for a fee of \$32,278.00.

This cost of the Moving and Recycling/Reuse Services would be funded out of the Other Project Costs (Mailing & Moving), ProPay Code 0699-0000 which has a balance remaining of \$40,000.00.

We recommend award to Wakefield Moving and Storage, Inc.

1000 Massachusetts Avenue Cambridge, MA 02138 617.547.5400

www.smma.com

New Bourne Intermediate School - Bourne, Massachusetts

MOVING AND RECYCLING/REUSE VENDOR BID TABULATION SHEET

Moving and Recycling/Reuse Contractor Bid Opening: March 6, 2019 Bid Opening Location: Town of Bourne, c/o Bourne Public Schools, Attn: Jordan Geist, Director of Business Services, 36 Sandwich Road, Bourne, Massachusetts

	BID AMOUNT
MOVING AND RECYCLING/REUSE VENDORS	
A. Walecka & Son, Inc.	\$96,512.50
Diamond Relocation	\$ 35,760
Isaac's Moving and Storage	\$83,699
Wakefield Moving Company	\$32,278
	Pa

MOVING CONTRACTOR: Wakefield Moving and Storage

REFERENCE CONTACT: Alex Bezanson, Selectman, Town of Abington,

Abington Elementary School Project 781-953-1236

VENDOR/CONTRACTOR REFERENCE CHECK QUESTIONNAIRE


QUESTIONS:	RESPONSE 1-5
Did you find the management personnel experienced and qualified	1? 5
Did you find the on-site personnel experienced and qualified?	5
3. Were changes well-documented, timely submitted, and reasonably priced?	y 5
4. Did this moving vendor/contractor adhere to the project schedule?	? 5
5. Did this moving vendor/contractor provide the manpower as required?	5
6. Did this moving vendor/contractor work in harmony and coordinate with other contractors?	e 5
7. Was this moving vendor/contractor's quality of work satisfactory?	5
8. Did this moving vendor/contractor complete its punch list in a time manner?	ely 5
9. Would you use this moving vendor/contractor again?	Yes
Additional Comments: Still working with Wakefield Moving & Storage on a project in Boston.	а

MOVING CONTRACTOR: Wakefield Moving and Storage

REFERENCE CONTACT: Bernard Lynch, Boston Public Schools cell 617-831-3500

VENDOR/CONTRACTOR REFERENCE CHECK QUESTIONNAIRE

QUEST	TIONS:	RESPONSE 1-5
1.	Did you find the management personnel experienced and qualified?	5
2.	Did you find the on-site personnel experienced and qualified?	5
3.	Were changes well-documented, timely submitted, and reasonably priced?	4
4.	Did this moving vendor/contractor adhere to the project schedule?	5
5.	Did this moving vendor/contractor provide the manpower as required?	5
6.	Did this moving vendor/contractor work in harmony and coordinate with other contractors?	5
7.	Was this moving vendor/contractor's quality of work satisfactory?	5
8.	Did this moving vendor/contractor complete its punch list in a timely manner?	NA
9.	Would you use this moving vendor/contractor again?	Yes
Additio	nal Comments:	




Town of Bourne Bourne Intermediate School

Request for Proposal For Moving and Recycling/Reuse Services



PEEBLES ELEMENTARY SCHOOL
TO THE NEW BOURNE INTERMEDIATE SCHOOL





Thank you for the opportunity to work with Wakefield Moving & Storage Proposal Number: Q17153

Wakefield Moving & Storage

One Second Street
Peabody, MA 01960
David Shaw
P: 781-584-2354
dshaw@wakefieldmoving.com
www.wakefieldmoving.com

Qualification Statement

Wakefield Moving and Storage Company_is a full service moving, storage and records management company, headquartered in Peabody, MA.

- 1. Wakefield employs 120 fulltime supervisors, movers and other staff in the New England facility specializing in office and industrial relocations.
- 2. Wakefield also has established a part-time crew of approximately 25 fully trained movers, installers and van & drivers.
- 3. Collectively 100,000 square feet complete with high lift retrieval system. Our warehouse is also fully sprinkled, alarmed and temperature controlled.
- 4. We own all our equipment, of which includes; 15,000 moving crates.
- 5. State of Incorporation: Massachusetts Date of Incorporation; 12/5/1983

Company Background

Wakefield Moving and Storage Company is a full service moving, storage and records management company, headquartered in Peabody, MA. Wakefield Moving & Storage has been in business since 1959 and under new ownership since 2006.

- 1. Wakefield employs 70 fulltime supervisors, movers and other staff in the New England facility specializing in office and industrial relocations.
- 2. Wakefield also has established a part-time crew of approximately 50 fully trained movers, installers and van & drivers.
- 3. Collectively 100,000 square feet complete with high lift retrieval system. Our warehouse is also fully sprinkled, alarmed and temperature controlled.
- 4. We own all our equipment, of which includes; 15,000 moving crates.
- 5. State of Incorporation: Massachusetts Date of Incorporation; 12/5/1983

Mission Statement

Wakefield Moving and Storage's Mission Statement: Creating long term relationships with our customers by providing exceptional customer service, professional solutions, value, integral plans and information to help achieve a common goal.

Wakefield Moving & Storage Management Overview

Randy Davekos: President/Owner of Wakefield Moving and Storage: Randy has over 35 years of experience in the moving and storage industry. Randy's professional experience began in 1978 with Ormes Transportation. After years of managerial positions with many of the leading moving companies in New England. Randy purchased Wakefield Moving and Storage in 2006 and has positioned it has a key service provider for moving, storage and furniture installation. Some of Randy's accounts include TJX. Boston Scientific and Fresenius Medical.

<u>Dave Shaw:</u> Wakefield Moving & Storage, Vice President of Sales. In 2018 Dave was Wakefield Moving & Storage's number one Salesman and, in that time, he was able to assist dozens of higher education schools with moving and sustainability needs. Within the last 10 years he has helped to develop GRRO International which has become one of the moving industries leading sustainability companies.

<u>Danielle Gault</u>: Supervisor for Wakefield Moving and Storage. Inc.; Danielle has over 18 years of experience in the moving and storage industry, many of those with Wakefield Moving and Storage. Danielle has been trusted with the supervision of some of Wakefield's most important accounts, such as Thermo Fisher Scientific and the Federal Reserve Bank of Boston.

Mark Lovely: Supervisor for Wakefield Moving and Storage, Inc.; Mark has over 15 years of experience in the moving and storage industry, many of those with Wakefield Moving and Storage. Mark has extensive experience with box and file storage, medical records, file room purge, merge and shift involving projects exceeding 3 million files.

Alvaro Poioy: Supervisor for Wakefield Moving and Storage. Inc.; Alvaro has over 13 years of experience in the moving and storage industry, many of those with Wakefield Moving and Storage.

Authorization/Licenses/Permits

Wakefield Moving and Storage has all the necessary licenses and permits to perform work in the Commonwealth of Massachusetts. We are also an approved vendor with the state of Massachusetts under contract #FAC78

- Mass DOT License Number 3213 (no expiration)
- US DOT 1642453 (no expiration)
- Motor Carrier License Mc-673836 (no expiration)

Safety

We comply with all OSHA and ANSI standard regulations. We will provide hardhats and safety vests for all individuals. In addition, we have provided a summary of our employee safety training program and equipment below. We conduct Employee orientation training, classroom training and live training in our 5000 square foot training area in our warehouse in Peabody Ma. All Wakefield Moving staff has been trained in the following Moving and Storage disciplines:

- Personal protective equipment Respiratory
- Personal protective equipment Hearing
- Personal protective equipment General
- Back Safe-Injury Prevention
- Preventing Hand Injuries
- Hazzard Communication
- Forklifts
- Scaffolds & Ladders

- Multiple Lift Procedures
- Controlled Decking Zone procedures
- Packing Training
- Materials Handling
- IT training for breakdown and reconfiguration of computers and peripherals
- Laboratory Moves (high value equipment)
- Slips Trips and Falls
- Defensive Driving Techniques
- Driving (Construction zones)
- Driving (Backing & Parking; Straight Truck Solutions

General Classification of Business

The primary goals during any relocation project are to ensure your complete satisfaction and to make the project move transparent to your associates. The techniques we utilize and our emphasis on planning will minimize time associated with move related activities. In the final analysis, it is the execution of a plan and the ability to remain flexible during the move which brings each project to a successful conclusion.

References

Boston Public Schools

Bernard Lynch
School Building Coordinator
Operations
Boston Public Schools
Bruce C. Bolling Building
2300 Washington Street, 4th floor
Roxbury, MA 02119
617-635-7808
blynch4@bostonpublicschools.org

Georgetown Elementary School

Michael Anderson
Facilities Director
Georgetown School Department
51 North Street
Georgetown, MA 01833
978-352-5777
andersonm@georgetown.k12.ma.us

Abington Elementary School

Alex Bezanson
Selectman for The Town of Abington
500 Gliniewicz Way
Abington, MA 02351
(781) 953-1236
btadevelopment@aol.com

Protection of Furniture and Case Goods

All furniture and equipment will be blanketed with moving pads and secured in air-ride trailers for the duration of the move.

Building Protection

Pricing for building protection is included in the bid price for the move. Wakefield Moving and Storage Company will protect all elevators, floors and walls at each facility for the duration of the move. Masonite and non-marking furniture dollies will be used to protect the floors at each facility. Clean, rolled corrugated will be used to protect all exposed wall surfaces and door jamb protectors will be utilized.

Moving Equipment

- Over 400 Four-wheel dollies
- 25 Pallet Jacks
- 15,000 Plastic Crates 4/1 ratio
- 200 Student Services Bins
- 75 Panel carts
- 10,000 moving pads
- 700 moving straps
- 100 equipment carts
- 100 Library carts
- 10,000 move boxes

Additional Services

- Surplus Redistribution (GRRO International)
- Records Storage (ARMS)
- Office and Industrial Moving
- Residential Relocation
- Warehouse & Logistics

- Library Relocation
- Disconnect & Reconnect Computers
- Data Center Moving
- Furniture Installation
- Donation/Recycling/Cleanouts
- Steam Cleaning

Cost Reduction Suggestions

At Wakefield Moving and Storage, we purchased our own crates, therefore we don't have to go through a third-party service to rent the crates for your move, we can pass along a substernal savings for your move. Some other ideas for Cost savings would be, if there was a possibility of coming in before the move on regular time to start the (Disconnect) of the computers, and bagging the keyboards, mice, etc... That way we can get a load of the computers over first and have a team to start connecting the computers right away. This process would elevate some of the overtime.

Special Challenges, that may occur

Some of the challenges during moves, that may slow down the pace of move are as follows:

- 1. Bad Weather
- 2. Elevator stops working
- 3. Construction still going on and would be unable to place items into rooms
- 4. Crates and other items not labeled incorrectly, would cause more time trying to find the proper room where they belong.

THE WAKEFIELD COMPANIES





Library Relocation

Laboratory Moving

Data Center Moving

Warehouse and Logistics

- Furniture Installation

Disconnect & Reconnect Computers

Panel Cleaning

Students/Dorm Moves & Installations

College Commencement Setups



Dorm Room Furniture Reuse

- Student Moving

- Repurpose Solutions

- Mattress Reuse

Cost Savings of 30%-40%

- Aid to Millions Worldwide

Organizational Green Initiatives

Comprehensive LEED Reports

Donation/Recycling/Decommission

Guaranteed Container Delivery



- Easy to read Service Agreements- No Hidden Fees

No Permanent Withdrawal Fees

Active & Inactive Storage Services

- Certified Shredding Services

- We sell Record Storage Boxes





- Specialty Installation Measures

- Facility Advances

- Configuring/Reconfiguring

Floor to Ceiling Wall Systems

Fixed Seating

- Trading Floors

Store Fixtures

- Lab Casework

Floor Raising Systems

- Architectural Wall Systems

- Floor to Ceiling Walls

- Implant Offices

- Auditoriums

- Retail Assemble Service

OUR DIVERSITY IS OUR STRENGTH. HOW CAN WE SERVICE YOUR NEEDS? 1-800-225-3688

MOVING AND RECYCLING/REUSE SERVICES BID FORM

To the Awarding Authority:

Town of Bourne, acting through its School Building Committee 24 Perry Avenue Bourne, Massachusetts 02532

For the Project:

New Bourne Intermediate School Moving and Recycling/Reuse Services Bourne, Massachusetts

The Undersigned proposes to provide all services described in the Request for Proposal for Moving and Recycling/Reuse Services, dated February 22, 2019, for the bid amount as follows:

1.	THE THE MOVE OWNER ACKED BOXES	
	Provide and move Owner-packed boxes from Peebles Elementary School to New Bourne Intermediate School (200 boxes)	\$2,205.00
	Provide and move Owner-packed boxes from Bournedale Elementary School to New Bourne Intermediate School	\$196.00
	Provide and move Owner-packed boxes from Bourne Middle School to New Bourne Intermediate School	\$686.00
	Provide and move Owner-packed boxes from Peebles Elementary School to Bournedale Elementary School (300 boxes)	\$2,695.00
	SUB-TOTAL	\$5,782.00
2.	MOTE TEMBORY ACKED HEIMS	
	Pack and move Vendor-packed items from Peebles Elementary School to New Bourne Intermediate School	\$6,995.00
	Pack and move Vendor-packed items from Bournedale Elementary School to New Bourne Intermediate School	\$2,848.00
	Pack and move Vendor-packed items from Bourne Middle School to New Bourne Intermediate School	\$3,340.00
	Pack and move Vendor-packed items from Peebles Elementary School to Bournedale Elementary School	\$1,769.00
	Pack and move Vendor-packed items from Peebles Elementary School to Bourne Middle School	\$1,879.00
	Pack and move Vendor-packed items from Peebles Elementary School to Bourne High School	\$325.00
	SUB-TOTAL	\$17,156.00
3.	RECYCLE/REUSE ITEMS	
	Remove and recycle/reuse surplus furniture and equipment from Peebles Elementary School	\$9,340.00
	SUB-TOTAL	\$9,340.00
	TOTAL OF ITEMS 1-3	\$32,278.00

Town of Bourne

NEW BOURNE INTERMEDIATE SCHOOL

REQUEST FOR MOVING AND RECYCLING/REUSE SERVICES

The Undersigned agrees to utilize the following Unit Rates for any additional services requested as a basis for determining payment:

Laborer	\$35.00/hour
Supervisor	\$40.00/hour
Mover	\$35.00/hour
Moving Truck	\$30.00/hour
Truck Driver	
Provide letter-size pop-up cardboard tote boxes, 2.0 c.f. boxes	\$40.00/hour
Provide legal-size pop-up cardboard tote, 2.5 c.f. boxes	\$ 150.00/50boxes
Move Owner-packed boxes, 2.0 c.f.	\$175.00/50 boxes
Move Owner-packed boxes, 2.5 c.f.	\$hourly rate/50 boxes
move owner-packed boxes, 2.5 C.T.	\$hourly rate/50 boxes

Date: _03/04/2019	By:	Wakefield Moving & Storage
		Company Name
[Corporate Seal]		Signature of Bidder
		Dave Shaw
		Name and Title of Bidder
		One Second Street, Peabody, MA 01960 Business Address

The following forms are to be filled in and submitted with this proposal:

- Form A References
- Form B Informational Sheet
- Form C Affidavit of Compliance
- Form D Certification of Tax Compliance
- Form E Affidavit of Prevailing Wage Compliance
- Form F Certification of Labor Compliance
- Form G Certificate of Non-Collusion
- Form H Certificate of Interest Certification
- Form I Certificate of Compliance with M.G.L.c.151B
- Form J Certificate of Corporate Responder

FORM A REFERENCES

Provide a description of the experience of the Vendor in moving three (3) schools of comparable size and associated materials within the last five (5) years.

Project 1

Name and location of project:	Boston Public Schools- Boston Massachusetts	
Beginning and ending dates of project:	04/01/2018- Present	
Size of the school (square feet and number of students):	Contract for 120 Separate Schools 350-2,000 students per school	
Number of Items:	23,0000	
Distance of the Move:	50 miles	
Reference name and telephone number:	Bernard Lynch, 617-635-7808	

Project 2

Name and location of project:	Georgetown Elementary School	
Beginning and ending dates of project:	04/07/2015-05/31/2016	
Size of the school (square feet and number of students):	79,163 Sqft/398 Students	
Number of Items:	2,500	
Distance of the Move:	20 miles	
Reference name and telephone number:	Michael Anderson, 978-352-5777	

Project 3

Abington Elementary & Middle Schools	
02/15/2017-06/09/2017	

Size of the school (square feet and number of students):	145,000 Sqft/1,300 Students	
Number of Items:	6,000	
Distance of the Move:	55 miles	
Reference name and telephone number:	Alex Bezanson, 781-953-1236	

FORM B

If a Corporation:				
Incorporated in what State:				
	Massachusetts			
President:	Ra	ndy Davekos		
Treasurer:		Randy Davekos		
Secretary:		Randy Davel	(OS	
If a foreign corporation, are you				
	FOR	4.0		
	FORI AFFIDAVIT OF			
V Manager				
	ts Business Corp.			
I, Dave Shaw	, President	Clerk	X	of
Wakefield Moving & Storage	, principal office is lo	cated atOne Seco	ond Street, Peabo	ody MA 01960
X I do hereby certif	fy that the above named cor	poration has filed with	the State Secret	ary all certificates
and annual reports required by C corporation) or by Chapter 180, S	napter 156B Section 109 (b	usiness corporation),	by Chapter 181,	Section 4 (foreign
SIGNED UNDER THE PENALTIE	ES OF PERJURY this4	day of	March	, 20 <u>19</u>
	1			
	//			
4/-/				
		Signature of Duly Aut	norized Cornorate (Officer

FORM D CERTIFICATION OF TAX COMPLIANCE

Pursuant to Massachusetts General Laws (M.G.L.) c. 62C, section 49A, I certify under the penalties of perjury that the Proposer named below has complied with all laws of the Commonwealth of Massachusetts pertaining to the payment of taxes, to the reporting of employees and contractors, and to the withholding and remitting of child support.

Wakefield Moving & store		ioro, and	to the withholding and ren	nung of child suppo
Name of Proposer	ige			
One Second Street Address of Proposer Peabody, MA 01960				
	1.0 m./ 2	-		
Telephone Number 78	1-584-2354	+		
(signature		-		
Dave Shaw Printed Name		Date	03/04/2019	3
Vice President of Sales				
Printed Title				
	FORM AFFIDAVIT OF PREVAILING		COMPLIANCE	
I, Dave Shaw	,Vice P	resident o	of Sales	, of the
Name	Title			
Offeror's Company Name:	Wakefield Moving & Stora	*		
with a principal office located	d at: One Second Street, Peabody	, MA 019	60	
l do hereby certify that the a 26 and 27 of the Massachus	bove-named corporation will comp setts General Laws.	oly with th	e prevailing wage laws as	set forth in Sections
		6	1/1	
	- (Signature	of Duly Authorized Corporate	e Officer

FORM F CERTIFICATION OF LABOR COMPLIANCE

Responder certifies that he/she/it is able to furnish labor that can work in harmony with all other elements of labor employed or to be employed in the work.

Dave Shaw	
Name of Responder	
One Second Street	
Address of Responder	
Peabody, MA 01960	
Telephone Number	
By; (signature)	
Dave Shaw	
Printed Name	Date
Land was the setting.	
Vice President of Sales Printed Title	
and without condition of flaud with any other person	, that this Proposal has been made and submitted in good fait As used in this certification, the work "person" shall mean any nion, committee, club or other organization, entity, or group of
Dave Shaw	
Name of Proposer	
One Second Street Address of Proposer	
Peabody, MA 01960	
elephone Number	
By: (signature)	
Dave Shaw	
Printed Name	03/04/2019
Vice President of Sales	

FORM H CERTIFICATE OF INTEREST CERTIFICATION

The Proposer hereby certifies that:

- The Proposer has not given, offered, or agreed to give any gift, contribution, or offer of employment as an inducement of, or in connection with, the award of a Contract pursuant to this RFP.
- No consultant to, or subcontractor for, the Proposer has given, offered, or agreed to give any gift, contribution, or
 offer of employment to the Proposer, or to any other person, corporation, or entity as an inducement for, or in
 connection with, the award to the consultant or subcontractor of a Contract by the Proposer.
- 3. No person, corporation, or other entity, other than a bona fide full-time employee of the Proposer has been retained or hired to solicit for or in any way assist the Proposer in obtaining a Contract pursuant to this RFP upon an agreement or understanding that such person, corporation or entity be paid a fee or other compensation contingent upon the award of a Contract to the Proposer.
- 4. The Proposer understands that the Massachusetts Conflict of Interest Law, Chapter 268A of the Massachusetts General Laws (M.G.L.), applies to the Proposer and its officers, employees, agents, subcontractors, and affiliated entities with respect to the transaction outlined in the Request for Proposals.
- The Proposer understands that the Proposer and its officers, employees, agents, subcontractors, and affiliated
 entities, shall not participate in any activity which constitutes a violation of the Massachusetts Conflict of Interest
 Law or which creates an appearance of a violation of the Massachusetts Conflict of Interest Law.

Wakefield Moving & Storage	
Name of Proposer	
One Second Street	
Address of Proposer	
Peabody, MA 01960	
Telephone Number	
Ву:	
(signature)	
Dave Shaw	03/04/2019
Printed Name	Date
Vice President of Sales	
Printed Title	

FORM I CERTIFICATE OF COMPLIANCE WITH M.G.L. C.151B

The Proposer hereby certifies that it is in compliance with and shall remain in compliance with Massachusetts General Laws (M.G.L.) Chapter 151B and shall not discriminate on any prohibited basis outlined therein.

Wakefield Moving & Storage	
Name of Proposer	-,
One Second Street	
Address of Proposer	-
Peabody, MA 01960	
Telephone Number 781-584-2354	
By: (signature)	
Dave Shaw	20/04/2040
Printed Name	03/04/2019 Date
Vice President of Sales	
Printed Title	7 7/30
FOF	RM J
CERTIFICATE OF COR	PORATE RESPONDER
I, Randy Davekos , certify that I am the I	President of the Corporation named as
Responder in the attached Response Form; that <u>Dave S</u>	haw , who signed said Response
Form on behalf of the Responder was then <u>VP Sales</u>	of said Corporation; that I know his/her signature
hereto is genuine and that said Response Form was duly s	igned, sealed and executed for and on behalf of this
governing body.	* (1) (1) (1) (1) (1) (1) (1) (1) (1) (1)
Randy Davekos	
Name of Responder	
(signature)	Corporate Seal
One Second Street	
Address of Responder	
Peabody, MA 01960	
Telephone Number <u>781-584-2354</u>	
///	
By: (signature)	
(signature)	
B	
Dave Shaw	03/04/2019
Printed Name	03/04/2019 Date

This Certificate shall be completed where Responder is a Corporation and shall be so completed by its Clerk. In the event that the Clerk is the person signing the Response on behalf of the Corporation, this Certificate shall be completed by another officer of the Corporation.

Form VV-9
(Rev October 2018)
Department of the Treasury
Internal Revenue Service

Request for Taxpayer Identification Number and Certification

► Go to www.irs.gov/FormW9 for instructions and the latest information.

Give Form to the requester. Do not send to the IRS.

	1 Name (as shown on your income		quired on this line;	do not leave this line bla	nk.		tion:			_	_	_	_
	WAKEFIELD MOVING & ST 2 Business name/disregarded entity	ORAGE INC.	n ahowa										
	3,000	y ridino, il dillerent irol	n above										
page 3.	3 Check appropriate box for federal tax classification of the person whose name is entered on line 1. Check only one of the following seven boxes. Individual/sole proprietor or Corporation S Corporation Partnership Tays/setate						4 Exemptions (codes apply only to certain entities, not individuals; see instructions on page 3):						
is or	Individual/sole proprietor or single-member LLC	n Partnership	П т	rust/e	estate				-				
type	Limited liability company. Ente	r the tax classification	(C=C corneration	S-S corneration D-Dark	norobin) >			Exer	npt payer	cod	e (if a	пу)	
Print or type. See Specific Instructions on page	Note: Check the appropriate but the LLC if the LLC is classified as another LLC that is not disregarded from the owner.	oox in the line above for a single-member LLC to arded from the owner f	r the tax classificat that is disregarded	on of the single-member	owner. Die owner of				mption fro e (if any)	om F/	ATCA	repo	orting
bec	Other (see instructions)							(Applie	s lo accoun	s main	tained o	ulside	the U.S.J
o o	5 Address (number, street, and apt.	or suite no.) See instru	ictions.		Reque	ster's	name a	and ad	ldress (o)	otioni	il)		
S	ONE SECOND STREET 6 City, state, and ZIP code												
	PEABODY, MA 01960 7 List account number(s) here (optio	nal)											
Par	Taxpayer Identific	ation Number	TIM										
Entery	our TIN in the appropriate box. T	he TIN provided mu	ist match the na	me given on line 1 to	avoid	So	cial cod	niele.	number		_		
Dackuj	withholding, For individuals, this	S IS denerally vour s	ocial cocurity nu	mbor (CCAI) Hausan	Acres -	30	Ciai sec	urity	number	7		-	
162ING	nt alien, sole proprietor, or disreg s, it is your employer identification	arded entity see the	a instructions for	Dart later For atha	2 (**)			-		-			
(IIV, Id	er.					or				1			-
Note:	f the account is in more than one or To Give the Requester for guid	name, see the inst	ructions for line	. Also see What Nam	e and	Em	ployer	identi	fication	numb	er		
14011120	in to dive the hequester for guid	elines on whose nur	mber to enter.			3	8	- 3	6 9	0	2	1	2
Part	II Certification					3	0	3	0 9	9	2	1	3
	penalties of perjury, I certify that:												
Serv no lo	number shown on this form is my not subject to backup withholdir ice (IRS) that I am subject to bac inger subject to backup withhold	kup withholding as ing; and	exempt from ba a result of a failu	ala in withhalding we	L1 1 1	- Ca 1	ALCO ALCO TO A			P	nal F ed m	Reve e tha	enue at I am
3. I am	a U.S. citizen or other U.S. perso	on (defined below); a	and										
4. The	FATCA code(s) entered on this fo	orm (if any) indicating	g that I am exem	pt from FATCA report	ing is con	rect.							
acquisit other th	ation instructions. You must crose failed to report all interest and di ion or abandonment of secured pran interest and dividends, you are	operty cancellation	of debt contributi	tate transactions, item	2 does no	ot ap	ply. For	mort	gage int	erest	paid	1,	
Sign Here	Signature of U.S. person ▶	- (1)			Date ▶		1):	2/10					
Gen	eral Instructions			• Form 1099-DIV (c	dividends,	incl	-			ocks	or m	nutua	al
	references are to the Internal Re	venue Code unless	otherwise	funds) • Form 1099-MISC									
uture	developments. For the latest inf	ormation about devi	elopments	proceeds) • Form 1099-B (sto								0, 9,	1000
after the	to Form W-9 and its instructions, by were published, go to www.irs	such as legislation gov/FormW9.	enacted	transactions by bro	kers)						.rier		
Purp	rpose of Form			 Form 1099-S (proceeds from real estate transactions) Form 1099-K (merchant card and third party network transactions) 							nel		
nforma	idual or entity (Form W-9 reques tion return with the IRS must obt	ain your correct taxr	naver	 Form 1098 (home mortgage interest), 1098-E (student loan interest), 1098-T (tuition) 									
55N), 1	ation number (TIN) which may be ndividual taxpayer identification r	number (ITIN), adopt	ion	• Form 1099-C (car									
axpaye	r identification number (ATIN), or	employer identification	tion number	• Form 1099-A (acq									
imount	report on an information return t reportable on an information return include, but are not limited to, the	um. Examples of info	or other ormation	Use Form W-9 or alien), to provide you	ur correc	t TIN	1.						
	1099-INT (interest earned or paid			If you do not retu be subject to backu later.	rn Form V p withhol	V-9 t ding	o the r . See V	eque: Vhat i	ster with s backu	a T	IN, yo	ou n Iding	night g,



CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY) 12/28/2018

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER	nent(s).	Loons	107		The sertificate does not	COM	er rights to the
Eastern Insurance Group LLC	CONTACT Norwell Risk South						
77 Accord Park Drive	PHONE						
Unit B1		ADDR	ESS:				
V11			11	NSURER(S) AFF	ORDING COVERAGE		NAIC#
NOTWELL MA 02061		INSUR	ERA:Vanli	ner Insu	cance Company		14.10 11
	2	ERB:					
Wakefield Moving & Storage and	GRRO, LLC	INSUR	ERC:				
WMIS LLC & ARMS LLC		INSUR	ERD:				
One Second Street		INSUR	ERE:				
Peabody MA 01960		INSUR					_
COVERAGES CERTIF	ICATE NUMBER:2018-20	19			REVISION NUMBER:		
THIS IS TO CERTIFY THAT THE POLICIES OF INDICATED. NOTWITHSTANDING ANY REQUI CERTIFICATE MAY BE ISSUED OR MAY PER EXCLUSIONS AND CONDITIONS OF SUCH POLINSR!	TAIN, THE INSURANCE AFFO ICIES, LIMITS SHOWN MAY HA	511 01 711	COMME	I OR OTHER	ED NAMED ABOVE FOR T DOCUMENT WITH RESPI	THE PO ECT TO FO ALI	OLICY PERIOD O WHICH THIS L THE TERMS,
LTR TYPE OF INSURANCE INST	LISUBR POLICY NUMBER		POLICY EFF (MM/DD/YYYY)	POLICY EXP		ITC	
X COMMERCIAL GENERAL LIABILITY			Three DOTT I TT	[MM/DD/TTYY]	EACH OCCURRENCE	1	1 000 00
A CLAIMS-MADE X OCCUR					DAMAGE TO RENTED	\$	1,000,000
	PKV000033404		12/29/2018	12/29/2019	PREMISES (Ea occurrence)	\$	100,000
			7 7 7 7 7		WED EN (My one person)	\$	5,000
GEN'L AGGREGATE LIMIT APPLIES PER					PERSONAL & ADV INJURY	\$	1,000,000
X POLICY PRO-					GENERAL AGGREGATE	\$	2,000,000
OTHER:					PRODUCTS - COMP/OP AGG	\$	2,000,000
AUTOMOBILE LIABILITY	MRV606230004				COMBINED SINGLE LIMIT	\$	A 8 2 3 10 1
A ANY AUTO	Non-Owned Hired Phys	eical			(Ea accident)	\$	1,000,000
ALL OWNED X SCHEDULED AUTOS	Damage Limit \$100,00	N	10/00/0010	12/29/2019	BODILY INJURY (Per person)	\$	
X HIRED AUTOS X NON-OWNED AUTOS	Comp Ded \$100		+5/53/2010	12/29/2019	BODILY INJURY (Per accident) PROPERTY DAMAGE		
	Collision Ded \$1,000				(Per accident)	\$	
X UMBRELLA LIAB X OCCUR	72,000					\$	
A EXCESS LIAB CLAIMS-MADE					EACH OCCURRENCE	\$	5,000,000
DED X RETENTIONS 10,000	UMV606230004		10/00/00-		AGGREGATE	\$	5,000,000
WORKERS COMPENSATION			12/29/2018	12/29/2019	1000 1070	\$	
AND EMPLOYERS' LIABILITY ANY PROPRIETOR/PARTNER/EXECUTIVE Y/N					X PER STATUTE OTH-		
A OFFICER/MEMBER EXCLUDED? N N/A	WCV606230004		12/29/2018		E.L. EACH ACCIDENT	5	1,000,000
If yes, describe under DESCRIPTION OF OPERATIONS below	#E+000230004	1.		12/29/2019	E L. DISEASE - EA EMPLOYEE	1,000,000	
					E L. DISEASE - POLICY LIMIT	5	1,000,000
A Warehouse/Cargo	CGV606230004	2	12/29/2018	12/29/2019	Cargo Limit \$500,000 Per Truck Warehouse Limit \$1,730,000		
escription of operations / Locations / VEHICLES (AI vidence of Insurance.	CORD 101, Additional Remarks Scheo	dule, may be	attached if more	e space is require			
ERTIFICATE HOLDER		CANCE	LLATION				
EVIDENCE OF INSURANCE		I INC I	EAPIRATION	DATE THER	SCRIBED POLICIES BE CA EOF, NOTICE WILL BE PROVISIONS.	NCELL DEI	LED BEFORE LIVERED IN
		AUTHORIZ	ED REPRESENT	TATIVE			
		John K	oegel/HCA	ARVE			